

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on
reverse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR WILLIAM E. HENDON, JR.		N/A	
3. ADDRESS OF OPERATOR 601 N. Loraine, Suite 111 - Midland, Texas 79701		8. FARM OR LEASE NAME NM, Fed. 35	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 760' FNL & 1,880 FEL		9. WELL NO. 2	
14. PERMIT NO.		10. FIELD AND POOL, OR WILDCAT Querecho (Queen)	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3729 GL		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 35, T-18-S, R-32-E	
		12. COUNTY OR PARISH Lea	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐PULL OR ALTER CASING ☐FRACTURE TREAT ☐MULTIPLE COMPLETE ☐SHOOT OR ACIDIZE ☐ABANDON* ☐REPAIR WELL ☐CHANGE PLANS ☐xx (Other) Move in rotary rig & set surface casing ☒

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐REPAIRING WELL ☐FRACTURE TREATMENT ☐ALTERING CASING ☐SHOOTING OR ACIDIZING ☐ABANDONMENT* ☐(Other) ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Notice of proposed change in drilling operations. Cable tool rig was at 200 ft. 7-24-81. We propose to move in a rotary rig effective 7-27-81 to continue drilling 12 1/4" hole to 300'. We will then run 23 pound per foot 8 5/8" csg. and circulate cement. USGS - Hobbs has been notified. Rotary will then continue to proposed TD of 3,400 ft.

18. I hereby certify that the foregoing is true and correct

SIGNED

Timothy Hartshorn

TITLE

Operations Engineer

DATE

7-27-81

(This space for Federal or State office use)

APPROVED BY

Roger A. Chapman

TITLE

DATE

CONDITIONS OF APPROVAL:

*JUL 29 1981**for* JAMES A. GILLHAM
DISTRICT SUPERVISOR

*See Instructions on Reverse Side