

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-79

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1258-1	

<p align="center"><b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>		
<p>1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-</p>		7. Unit Agreement Name
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name New Mexico 'AE' St.
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240		9. Well No. 26
<p>4. Location of Well</p> <p>UNIT LETTER <u>E</u> <u>660</u> FEET FROM THE <u>West</u> LINE AND <u>1320</u> FEET FROM</p> <p><u>North</u> LINE, SECTION <u>12</u> TOWNSHIP <u>18-S</u> RANGE <u>34-E</u> NMPM.</p>		10. Field and Pool, or Wildcat Vacuum Abo Reef
15. Elevation (Show whether DF, RT, GR, etc.) 4000' (GR)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data.

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <u>Addl. Perfs. in Abo Zone</u> <input checked="" type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- RIG UP. PULL RODS AND PUMP. INSTALL BOP. PULL TUBING.
- PERFORATE 5 1/2" CASING W/2-JSPF @ 8558', 62', 66', & 8578'.
- SET PKR @ 8490'. FRAC PERFORATIONS 8558'-8820' W/30,000 GALS X-LINKED 15% HCL NEFE ACID AND 27,000# 100 MESH SAND IN 5-STAGERS USING 500# ROCK SALT BETWEEN STAGES.
- INSTALL PUMPING EQUIPMENT. TEST AND RETURN TO PRODUCTION.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 3-19-84

ORIGINAL SIGNED BY JERRY SEXTON  
APPROVED BY DISTRICT SUPERVISOR TITLE  DATE MAR 21 1984