

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-025-32187

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
B-1113

7. Lease Name or Unit Agreement Name
WARN STATE A/C 2

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
Marathon Oil Company

3. Address of Operator
P.O. Box 552 Midland, Tx. 79702

8. Well No.
23

9. Pool name or Wildcat
VACUUM (DRINKARD)

4. Well Location
Unit Letter N : 990 Feet From The SOUTH Line and 1920 Feet From The WEST Line

Section 6 Township 18-S Range 35-E NMPM LEA County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3978'GL; 3993'KB

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: SPUD ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MIRU PETERSON #6. SPUDDED 14-3/4" HOLE @ 2300 HRS 10-10-93. DRLD TO 1470'. RAN 34 JTS 11-3/4" 42# H-40 ST&C CSG TO 1470'. GUIDE SHOE @ 1468', INSERT FLOAT @ 1429'. CMT'D W/ 650 SX CLASS "C" W/ 4% GEL, 2% CACL2. WT. 13.6, YIELD 1.7. TAILED IN W/ 200 SX "C" W/ 2% CACL2, WT. 14.8, YIELD 1.32. BUMPED PLUG, CIRC'D 190 SX TO SURF. WOC. CUT 11-3/4" CSG. WELD ON 13-5/8" X 11" CSG HEAD. TESTED TO 500 PSI. N/U 11" 3M DUAL RAM BOP'S, CHOKE LINES & MANIFOLD. TESTED BLIND & PIPE RAMS TO 1000 PSI. TESTED CHOKE LINES & MANIFOLD TO 1000#. TH & TAG CMT @ 1415'. TOTAL WOC - 21 HRS. TEST CSG TO 1000 PSI. DRILL FLOAT & CMT TO 1455', TESTED CSG TO 1000 PSI. DRLD CMT & FORM. W/ 11" BIT. HIT 50 BPH WTR FLOW @ 1702', SKP 475#. DRLD TO 2836'. RAN 67 JTS 8-5/8" 32# K-55 STC. GUIDE SHOE @ 2835', FLOAT COLLAR @ 2795', ECP @ 1426', DV @ 1380'. CMT'D 1ST STG W/ 300 SX PREM PLUS W/ 9#/SK NACL, 4% GEL, .2% ECONOLITE, TAILED IN W/ 200 SX PREM PLUS W/ 2% CACL2. DISPLACE W/ BRINE, SET ECP, DROPPED BOMB, SHIFTED DV TOOL, DID NOT CIRC CMT ON 1ST STG. CMT'D 2ND STG 300 SX PREM PLUS W/ 4% GEL, 1% CACL2, TAILED IN W/ 50 SX PREM PLUS. CIRC'D 210 SX CMT. SET SLIPS, INSTALL 3M X 11" 3M "B" SECTION. TESTED TO 500 PSI. TESTED BLIND & PIPE RAMS TO 3000 PSI. TESTED CHOKE LINES & MANIFOLD, MUD LINES & SAFETY VALVES TO 3000#. TH & DRILL DV TOOL @ 1376'. TEST CSG TO 1500 PSI. DRILL PLUG & FLOAT COLLAR & CMT TO 2800'. TESTED CSG TO 1500#. DRLD CMT & RESUMED DRLG FORM. W/ 7-7/8" BIT.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE W. J. Duncan For TBA TITLE DRLG SUPT. DATE 11-01-93

TYPE OR PRINT NAME T. B. ARNOLD TELEPHONE NO. 915/682-1626

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON

DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE DEC 09 1993

CONDITIONS OF APPROVAL, IF ANY:

FORM C-103
WARN ST. 23
PAGE 2 OF 2
11-01-93

DRLD 7-7/8" HOLE TO 8300'. R/U SCHLUMBERGER. TESTED PACKOFF & LUB TO 500#. LOGGED WELL AS FOLLOWS: DLL/MSFL/LSS/GR 8296-3044'. CHG'D RAMS TO 5-1/2", TESTED DOOR SEALS TO 600#. RAN 25 JTS 5-1/2" 17# K-55 LTC; 189 JTS 5-1/2" 15.5# K-55 LTC. FLOAT COLLAR @ 8207'. DV @ 5788'. MIXED & PUMPED 1ST STAGE W/ 550 SX CLASS "H" W/ 5% KCL, .8% HALAD 344, 0.2% ECONOLITE, WT. 15.6#, YIELD 1.22. BUMPED PLUG, DROPPED BOMB & OPENED DV TOOL, CIRC'D 100 SX TO PIT. CMT'D 2ND STG W/ 1000 SX "C" LITE W/ .3% CFR-3; .2% ECONOLITE, WT. 12.7#, YIELD 1.84; TAILED EN W/ 100 SX CLASS "C" W/ .2% ECONOLITE, WT. 14.8#, YIELD 1.32. CLOSED DV. DID NOT CIRC CMT. SET SLIPS W/ 120,000; CUT CSG; N/U 7-1/16" 3M TBG SPOOL W/ BLIND FLANGE. TESTED SEALS TO 3000#. RELEASED RIG @ 2300 HRS 11-14-93.