

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| | | |
|--|--|--|
| <p align="center">SUNDRY NOTICES AND REPORTS ON WELLS</p> <p align="center"><small>DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.</small></p> | | <p>5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/></p> |
| <p>1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER: Water Injection</p> | | <p>5. State Oil & Gas Lease No. B-1334</p> |
| <p>2. Name of Operator Texaco Inc.</p> | | <p>7. Unit Agreement Name Central Vacuum Unit</p> |
| <p>3. Address of Operator P. O. Box 728 - Hobbs, New Mexico 88240</p> | | <p>8. Farm or Lease Name Central Vacuum Unit</p> |
| <p>4. Location of Well UNIT LETTER C 660 FEET FROM THE North LINE AND 1980 FEET FROM THE West LIKE, SECTION 31 TOWNSHIP 17-S RANGE 35-E NMPM.</p> | | <p>9. Well No. 49</p> |
| <p>15. Elevation (Show whether DF, RT, GR, etc.) 3987' (DF)</p> | | <p>10. Field and Pool, or Village Vacuum Grayburg-San Andres</p> |
| <p>12. County Lea</p> | | |


16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

| NOTICE OF INTENTION TO: | | SUBSEQUENT REPORT OF: | |
|--|--|---|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> | COMMENCE DRILLING OPS. <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER: Deepen in San Andres <input checked="" type="checkbox"/> | CASING TEST AND CEMENT JOB <input type="checkbox"/> | OTHER: <input type="checkbox"/> |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rig up. Pull rods and pump. Install BOP. Pull tubing.
2. Deepen from present TD of 4545' to 4700'.
3. Log well. Set packer @ approx. 4560'.
4. Acidize open hole 4560-4700' w/6000 gals. 15% NE acid in 3-2000 gallon stages using 300# rock salt & Benzoic acid flakes between stages. Flush w/produced water.
5. If feasible, frac w/15,000 gals cross linked polymer gel using 18,250# 20/40 sand per gallon. Flush w/KCL water.
6. Install pumping equipment. Test and return to production.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

| | | |
|--|-----------------------------------|---------------------|
| SIGNED  | TITLE Asst. District Supt. | DATE 4-21-78 |
| REMOVED BY | TITLE | DATE |
| CONDITIONS OF APPROVAL, IF ANY: | | |

RECEIVED

APR 28 1978

OIL CONSERVATION TEAM,
HUBBARD, N. M.