

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
2. Name of Operator Shell Oil Company	5. State Oil & Gas Lease No.
3. Address of Operator P. O. Box 1509 - Midland, Texas 79701	7. Unit Agreement Name
4. Location of Well UNIT LETTER C 990 FEET FROM THE North LINE AND 1650 FEET FROM THE West LINE, SECTION 22 TOWNSHIP 19-S RANGE 35-E NMPM.	8. Farm or Lease Name East Pearl Queen Unit
	9. Well No. 2
	10. Field and Pool, or Wildcat Pearl Queen
15. Elevation (Show whether DF, RT, GR, etc.) 3756 DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☒

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☐

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- Set cast iron bridge plug 30' above shallowest perforations and cap with at least 50' of cement.
- Shoot and pull casing from as deep as possible.
- Spot 100 sacks cement from top of casing stub upwards (dependent on hole size this should be from 150' to 200' of cement plug).
- Spot 75 sacks cement at top of salt section (based on 11" hole size this should give 150' of cement plug).
Note: If casing cannot be pulled from no deeper than 1500', the casing should be perforated at the top of the salt section, 75 sacks squeezed through the perforations, and 100' of cement left inside the casing.
- Spot 75 sacks cement from 50 below surface casing upwards. This plug should extend 50 feet above shoe of surface casing.
- Spot 10' cement plug at surface.
- Erect marker

24 hr. notice

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. R. Suckle

TITLE Production Engineer

DATE 2-24-72

R. R. Suckle

Orig. Signed by
Joe D. Ramey
Dist. I, Supv.

APPROVED BY _____

TITLE _____

DATE FEB 28 1972

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

FEB 10 1962

CH. 1. 1000
HOLDS 1000

1000
1000
1000