



(SUBMIT IN TRIPPLICATE) DEC 17 10 21 AM '63

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office _____
Lease No. NM - 0999A
Unit B
Mescalero Unit

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	Ran and cement casing	X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Mescalero Unit

December 9, 1963

Well No. 3 is located 660 ft. from {N} line and 1980 ft. from {E} line of sec. 6

NW/4 of NE/4 Sec. 6
(4 Sec. and Sec. No.)T-19-S
(Twp.)R-34-E
(Range)

(Meridian)

Devonian Mescalero W/C
(Field)Lea
(County or Subdivision)New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is laser ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

Ran 5165' (164 jts) 9-5/8" J-55 casing, set at 5181. Cemented with 475 sacks regular 8% Gel. and 200 sacks regular neat cement. POB 9:10 PM, 12-2-63. WOC 48 hours. Top of cement 2800 by temp survey. Tested casing with 2000# for 30 minutes - no drop in pressure. Tested blowout preventors with 5000#. Drilled plug at 9:30 PM, 12-4-63. Drilling.

APPROVED

DEC 16 1963

E. G. HUBBLE
ACTING DISTRICT ENGINEER

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Humble Oil & Refining Company

Address Box 2100

Hobbs, New Mexico

By

ORIGINAL
SIGNED

R. R. ALWORTH

Title Agent