

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE O. C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 5 8 55 AM '66

Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - K - 4772	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name State N. M. "DE"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico		9. Well No. 2
4. Location of Well UNIT LETTER <u>E</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>622</u> FEET FROM THE <u>West</u> LINE, SECTION <u>18</u> TOWNSHIP <u>17-S</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat Midway Abo
15. Elevation (Show whether DF, RT, GR, etc.) Not Available		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT-JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 3200'
11 3/4" O. D. Casing Cemented at 353'

Ran 3185' of 8 5/8" O. D. Casing, 24.00, J-55, NEW, and cemented at 3200' with 1300 Sx. Trinity Lite Wate, plus 200 Sx. Incor neat. Plug at 3167'. Job complete 5:15 P. M. May 3, 1966.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 5:15 P. M. to 5:45 P. M. May 4, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 8:30 P. M. to 9:00 P. M. May 4, 1966. Tested O. K. Job complete 9:00 P. M. May 4, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE May 5, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: