

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Freeport Oil Company	8. Farm or Lease Name Mattie Price
3. Address of Operator 1005 V & J Tower, Midland, Texas 79701	9. Well No. 2
4. Location of Well UNIT LETTER H 1650 FEET FROM THE North LINE AND 990 FEET FROM THE East LINE, SECTION 6 TOWNSHIP 17S RANGE 38E NMPM.	10. Field and Pool, or Wildcat West Garrett (Devonian)
15. Elevation (Show whether DF, RT, GR, etc.) 3728' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER Running production string <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

June 22, 1970 - Ran 291 joints (12,540') of 5-1/2" 17# and 20# N-80 casing and set at 12,558'. Cemented first stage with 150 sxs. Class "E" + 2% gel + 0.5% TIC. Bumped plug with 2000# at 9:30 a.m., 6/22/70. Held O.K. Cemented second stage with 600 sxs. 50/50 LitePoz I + 2% gel + 15# salt/sx. + 0.5% TIC. Bumped plug with 2000# at 4:45 p.m. 6/22/70. Held O.K. Top of cement at 8100'. WOC 24 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Don L Sparks TITLE Division Engineer DATE June 30, 1970

APPROVED BY [Signature] TITLE SUPERVISOR DISTRICT DATE JUL 6 1970

CONDITIONS OF APPROVAL, IF ANY: