

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE APPLICATION FOR PERMIT - \*\* (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dry Hole		7. Unit Agreement Name
2. Name of Operator Harding Oil Company		8. Farm or Lease Name Shipp
3. Address of Operator 408 Carillon Tower West, 13601 Preston Rd., Dallas,		9. Well No. 6
4. Location of Well UNIT LETTER <u>G</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>10</u> TOWNSHIP <u>17S</u> RANGE <u>37E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 3754' G.L.		12. County Lea

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐

PLUG AND ABANDON ☒  
CHANGE PLANS ☐

OTHER ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Start 40 sx cement plug to 11,520'  
Plug set - ull drill pipe to 11,340'  
Start 40 sx cement plug to 11,340'  
Plug set - pull drill pipe to 9740'  
Start 40 sx cement plug to 9740'  
Plug set - pull drill pipe to 8002'  
Start 40 sx cement plug to 8002'  
Plug set - pull drill pipe to 6700'  
Start 40 sx cement plug to 6700'  
Plug set - pull drill pipe to 4789'  
Start 40 sx cement plug to 4789'  
Move off drilling rig; move in casing puller unit  
Shoot off intermediate at free point  
Pull free intermediate pipe  
Set 40 sx cement plug @ top of intermediate pipe  
Set 40 sx cement plug @ bottom surface pipe (400')  
Set 10 sx cement plug @ surface

24 hr notice

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED LJ Beckwith TITLE Vice President DATE 7-2-73

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: