

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
3-1056-1	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Texaco Inc.		New Mexico "G" State
3. Address of Operator		9. Well No.
P. O. Box 722, Hobbs, New Mexico 88240		9
4. Location of well		10. Field and Pool, or Wildcat
UNIT LETTER J 2310 FEET FROM THE South LINE AND 2308 FEET FROM		Vacuum Glorieta
THE East LINE, SECTION 25 TOWNSHIP 17-S RANGE 34-E NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	
		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 17 1/2" Hole @ 10:45 p.m., 3/22/81
TOTAL DEPTH 1575'

1. Ran 563' (37 Jts.) 13 3/8" OD 48# & 54.5# K-55 Csg. & set @ 1575'.
2. Cement w/1850 sx. 50/50 POZ-Class 'H' Cement followed by 300 sx. class 'H' cement containing 2% CaCl. Cement circulated. Job complete 10:30 p.m., 3/26/81. WOC in excess of 18 Hrs.
3. Tested 13 3/8" Csg. to 1000# for 30 minutes, 1:30-2:00 p.m., 3/23/81. Tested OK. Job complete 2:00 p.m., 3/28/81.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 3/31/81

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: