

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

**OIL CONSERVATION DIVISION**  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-27343
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. B-2388
7. Lease Name or Unit Agreement Name East Vacuum Gb/SA Unit Tract 2060
8. Well No. 001
9. Pool name or Wildcat Vacuum Gb/SA

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER W.I. <input checked="" type="checkbox"/>	
2. Name of Operator Phillips Petroleum Company	
3. Address of Operator 4001 Penbrook Street, Odessa, TX 79762	
4. Well Location Unit Letter <u>K</u> : <u>1325</u> Feet From The <u>South</u> Line and <u>2525</u> Feet From The <u>West</u> Line Section <u>20</u> Township <u>17-S</u> Range <u>35-E</u> NMPM <u>Lea</u> County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) <u>3973.9' RKB; 3963.4' GL</u>	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

**NOTICE OF INTENTION TO:**

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

**SUBSEQUENT REPORT OF:**

REMEDIAL WORK ☒ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

05-05-91: MIRU DDU. NU BOP. GIH w/packer and tubing; set packer at 4477'; load and test to 500# - ok. MIRU Charger to pump 3000 gals CHIC III acid, 2000# rock salt in 36 bbls gelled brine and 21 bbls 2% KCl flush. ISIP: 1800#; Max. Press.: 2850. RDMO Charger. Swab. GIH w/4-1/2" Baker Loc-Set packer on 143 jts 2-3/8" TK70 lined tubing. ND BOP. Set packer at 4467'. Load and test casing/tubing annulus to 500# for 30 minutes - ok. Job complete.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE L. M. Sanders TITLE Reg. & Proration Supv. DATE 05-07-91

TYPE OR PRINT NAME L. M. Sanders TELEPHONE NO. 368-1387

(This space for State Use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: