

DISTRICT I
1625 N. French Dr., Hobbs, NM 88240
DISTRICT II
811 South First, Artesia NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410
DISTRICT IV
2040 South Pacheco, Sante Fe, NM 87505

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-025-29675

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
8015

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS)

7. Lease Name or Unit Agreement Name
Bridges State

1. Type of Well:
Oil ☒ Gas ☐ Other ☐

2. Name of Operator
Mobil Producing TX & NM, Inc.

8. Well No.
511

3. Address of Operator **P. O. Box 4358**
Houston TX 77210-4358

9. Pool name or Wildcat
Vacuum; Blinebry

4. Well Location
Unit Letter **O** : **474** Feet From The **south** Line and **1904** Feet From The **east** Line
Section **23** Township **17S** Range **34E** NMPH **Lea** County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)
4028' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☒ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐
OTHER: ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG & ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. (For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion)

1. MIRU. WSU. Blow off any pressure present. Lock and tag out all valves
2. ND wellhead and NU BOP and test.
3. Latch out of 7" Baker Model "D" packer @ 5, 000'. POOH w/ 2-7/8" tubing and packer seal assembly.
4. MIRU WLSU. RIH w/ 7" 23# gauge ring to 5, 000'. POOH w/ gauge ring. PU and RIH w/ 7" CIBP on electric line. Set CIBP @ approx. 4, 990'.
5. PU and RIH w/ dump bailer on wireline. Dump bail 35' of cement on top of CIBP @ 4, 990'. POOH w/ wireline and RDMO.
6. RIH w/ inj tubing to + /- 4, 900'. Pressure test annulus to 600 psi. If ok, circ well w/ Baker Petroleum packer fluid. POOH and lay down 4, 500' of 2-7/8" tubing. Keep well full of fluid while tripping tubing. Leave 500' of kill string in the well. Land tubing in the wellhead w/ a 4' x 2-7/8" tubing sub.
7. RD BOP and NU wellhead. Test casing to 600 psi. Clean location. RDMO WSU.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE D. O. Howard TITLE **Sr. Regulatory Specialist** DATE **03/14/2002**

TYPE OR PRINT NAME **Dolores O. Howard** TELEPHONE NO. **(713) 431-1792**

(This space for State Use)

APPROVED BY

CONDITIONS OF APPROVAL IF ANY:

ORIGINAL SIGNED BY
GARY W. WINK

OC FIELD REPRESENTATIVE II/STAFF MANAGER

DATE

MAR 19 2002