

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-31171
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	E-7259
7. Lease Name or Unit Agreement Name Shell State	
8. Well No.	1
9. Pool name or Wildcat	North Vacuum (Abo)

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	2. Name of Operator Owens Petroleum, Inc.
3. Address of Operator P.O. Box 2911, Midland, Texas 79702	4. Well Location Unit Letter I : 1980 Feet From The South Line and 660 Feet From The East Line Section 18 Township 17-S Range 35-E NMPM Lea County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3986 GL, 4002 DF, 4003 KB	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
NULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER: <input type="checkbox"/>	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 9/13/91 - Ran 413' of 13 3/8" new 48# casing. Cemented with 425 sacks.  
WOC for 18 hours. Pressure tested to 1000#. Held OK.
- 9/23/91 - Ran 4865' of new 8 5/8" casing. Cemented with 2400 sacks.  
WOC for 18 hours. Pressure tested to 1000#. Held OK.
- 10/4/91 - Drilled to T.D. of 8940'. Ran 8940' of new 5 1/2" casing.  
Cemented with 820 sacks.
- 10/17/91 - Pressure tested to 1000#. Held OK.

I hereby certify that the information shown is true and complete to the best of my knowledge and belief.

SIGNATURE Kenneth R. Owens TITLE President DATE 11/25/91  
TYPE OR PRINT NAME Kenneth R. Owens TELEPHONE NO. 915/683-4627

This space for State Use)

APPROVED BY Paul Kautz TITLE Geologist DATE 11/25/91

CONDITIONS OF APPROVAL, IF ANY: