

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/> 5. State Oil & Gas Lease No.
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Gulf Oil Corporation		8. Farm or Lease Name W. A. Weir (NCT-B)
3. Address of Operator P. O. Box 670, Hobbs, N.M. 88240		9. Well No. 1
4. Location of Well UNIT LETTER <u>J</u> <u>1980</u> FEET FROM THE <u>south</u> LINE AND <u>1980</u> FEET FROM THE <u>east</u> LINE, SECTION <u>26</u> TOWNSHIP <u>19S</u> RANGE <u>36E</u> NMPM.		10. Field and Pool, or Wellhead Eunice-Monument
15. Elevation (Show whether DF, RT, GR, etc.) 3671' GL		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOBS <input type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3995' TD. Circulate abandonment mud. Unseat from packer at 3905' & POH. Set CIBP at approximately 3700'. Spot 35' cement plug on top of CIBP. Pressure casing. Spot 50' cement plug from 50' to surface. Install dry hole marker and clean location.

100' plug @ top 50' / f

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>B. J. Bank</u>	TITLE <u>Area Engineer</u>	DATE <u>4-21-75</u>
APPROVED BY <u>Joe D. Ramey</u> Dist. 1, Supv.	TITLE _____	DATE <u>APR 22 1975</u>

CONDITIONS OF APPROVAL, IF ANY: