

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-79

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Eunice Monument Unit
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name Eunice Monument Unit
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 20
4. Location of well UNIT LETTER I, 2310 FEET FROM THE South LINE AND 990 FEET FROM East THE LINE, SECTION 24 TOWNSHIP 20-S RANGE 36-E NMPM.	10. Field and Pool, or Whiccat Eunice Monument Grayburg San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3549' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	Repair Water Flow <input checked="" type="checkbox"/>

- RIGGED UP. INSTALL BOP. PULL TUBING.
- SET RBP @ 3005' & SPOT 2 SX SAND ON PLUG.
- PERFORATE 7" CASING W/2-JS @ 1158'.
- SET CEMENT RETAINER @ 1058'. CEMENT PERFS @ 1158' W/500 SX CLASS H CEMENT CONTAINING 2% CACL. WOC. DOC. TESTED CASING. DID NOT HOLD.
- SET CEMENT RETAINER @ 1058'. CEMENT 7" CASING PERFS @ 1158' W/ 966 GALS FLOCHEX, 400 SX CLASS H CEMENT CONTAINING 3% CACL. CEMENT CIRCULATED. SQUEEZE W/ ADDL. 110 SX CLASS H CEMENT CONTAINING 3% CACL AND 546 GALS FLOCHEX. WOC. DOC.
- TESTED CASING TO 600# FOR 30 MINUTES, 2:00-2:30 PM, 1-30-83. TESTED OK.
- WORKOVER UNSUCCESSFUL. WELL SHUT-IN, UNECONOMICAL TO PRODUCE, EFFECTIVE 6-20-84.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE ASST DIST MGR DATE 6-25-84

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

APPROVED BY _____ TITLE _____ DATE JUN 27 1984

CONDITIONS OF APPROVAL, IF ANY:

[Signature] 6/25/85

RECEIVED

JUN 27 1984

O.C.D.
HOBBS OFFICE

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name Eunice Monument Unit
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name Eunice Monument Unit
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240		9. Well No. 20
4. Location of Well UNIT LETTER I 2310 FEET FROM THE South LINE AND 990 FEET FROM 330 THE West-East LINE, SECTION 24 TOWNSHIP 20-S RANGE 36-E NMPM.		10. Field and Pool, or Wildcat Eunice Monument Grayburg San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3549' (GR)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER Repair water flow and treat <input checked="" type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rig up. Install BOP. Pull tubing.
2. Set RBP @ 3000' and spot sand on plug.
3. Perforate 7" casing with 2-JS @ 1158'.
4. Set cement retainer @ 1000'. Cement to surface w/250 sx. Class "H" cement. Squeeze with additional 200 sx. Class "H" cement. WOC. DOC. Test.
5. Clean out well. Set packer @ 3620'. Acidize open-hole section 3417'-3866' w/6000 gals. 15% NE-FE acid in three stages. Flush with produced water.
6. Install production equipment. Test and place on production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE

Ass't. Dist. Manager

DATE

11-9-83

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY **DISTRICT SUPERVISOR**

TITLE

DATE

NOV 14 1983

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

NOV 10 1983

HOBBS OFFICE