

BEAMLIFT PULLING REPORT - HOBBS OC - PRINTED: 07/08/91

|                       |                                |                        |              |
|-----------------------|--------------------------------|------------------------|--------------|
| EASE FLAC :39101800   | SOUTH HOBBS /GRAYBURG-SAN AND/ | UNIT                   | WELL: 024A03 |
| OB STARTED:1991/07/02 | COMPLETED :1991/07/05          | REPT. DATE :1991/07/08 |              |
| REG FLD CD:304638     | WELL FLAC :95278801            | FLD FOREMAN:1200       |              |
| CONTRACTOR:X-PERT 17  | PULLUNT OP:FRANK               | COST OF PULL: 6,825.00 |              |
| TOTAL DPTH: 4234      | TBGHD SIZE:                    | LINER GRADE:           |              |
| SG GRADE : UNK        | TBGHD SERS:                    | LINER DEPTH:           |              |
| SG O.D. :4 1/2        | TBGHD MFG: CULFCO              | LINER DIAM :           |              |
| SG WEIGHT:UNK         | TBGHD TYPE:TC                  | LINER WGT :            |              |
| H. DEPTH: 4176-4234   | P.B.M.:UNK                     | KILL FLUID:FW          |              |
| H. DIAM:              | P.B.D.: 4045                   | PERFS: 4134 4169       |              |
| RIG ANCH. INSP.:      |                                | RIG ANCH. INSP. DATE:  |              |

CODES:1360OTHER

36- NO OTHER DATA AVAILABLE

| PULLED<br>FEET | JTS | DESCRIPTION OF ITEM PULLED/RUN | RUN<br>FEET | JTS | STATUS<br>STA | SET AT   |
|----------------|-----|--------------------------------|-------------|-----|---------------|----------|
| 16.0           | 1   | POL ROD:1.25X16 PS W/12' LINER |             |     |               |          |
| 4,125.0        | 165 | ROD:3/4 X 25                   |             |     |               |          |
| 8.0            | 2   | ROD:3/4 X 4 X 4 PONY           |             |     |               |          |
| 12.0           | 1   | PMP:2 X 1 1/2 X 12' RWBC       |             |     |               |          |
| 3,679.8        | 119 | TBC:2 3/8" 4.7# J-55 EUE 8RD   | 489.6       | 16  | S             | 2'--491' |
| 1.1            | 1   | SNIP: 2 3/8" OD EUE 8RD        |             |     |               |          |
| 8.0            | 1   | TBG SUB:2 3/8" OD EUE 8RD      |             |     |               |          |
| 6.0            | 1   | TBG SUB:2 3/8" OD EUE 8RD      |             |     |               |          |
| 29.9           | 1   | MOTHER HUBBARD:2 7/8" OD       |             |     |               |          |

OH X PMP EQPT X RIH X BIT X SCRAPER X TBG X POH X RIH X  
 UIBERSON CIBP X SA 4075 FT X CAP X 3 SX SAND X TEST X 540  
 SI X 30 MINUTES X OK X LAYED DOWN 119 JOINTS TBG X LEFT  
 6 JOINTS TBG X 4920 FT IN HOLE FOR KILL STRING X WELL SHUT  
 N X TEMPARARY PLUGGED X ABANDON.  
 SG DISPLACED WITH PKR FLUID..... *NmocD... order # R-9210*

|                      |                        |                        |
|----------------------|------------------------|------------------------|
| OD MFR: UNIDENTIFIED | POLISH ROD LOAD:       | PUMP MFR: NONE ENTERED |
| PUMP UNIT: 114       | PUMP TYPE:             | PUMP DEPTH:            |
| AX STROKE: 999       | CRANK HOLE SET:        | STROKES/MINUTE:        |
| OLISHED ROD:         | SPRAY METAL:           | BOXES: FS/SH:          |
| TRING ROTATION:      | SINKER BAR:            | ROD TONGS USED: X      |
| UIDES: /ROD          | SCRAPERS: /ROD         | STABING CUP USED:      |
| REPORTED BY: ZTJM18  | ASSIGNED ENGR.: ZWRD03 | SATELLITE:             |



# Amoco Production Company

## ENGINEERING CHART

SHEET NO.

OF

FILE

APPN

DATE 6/30/82

BY

JRO

SUBJECT SOUTH HOBBS UNIT Well No. 24

HOBBS (G-SA)

620 FNL X 1293 FEL, SECTION 3, T-19-S, R-38-E  
LEA COUNTY, NEW MEXICO

ELEVATION: 3605 GL

9 5/8"-36# CSA  
194' w/175 SX  
CMT.

2 3/8"-4.7# J-55 TBG w/ SEATING  
NIPPLE SA 4187' + RDB. MOTHER  
HUBBARD SA 4217'.

5 1/2"-14# CSA 4114'  
w/500 SX CMT.

PERFS: 4134'-44', 4158'-68'

4 1/2"-12.6# CSA 4176'  
w/96 SX CMT. C122  
TO SURFACE.

TD 4234'

PRINTED - U.S.A. 9

TEJAS  
INSTRUMENT ENGINEERS

South Hills Unit #24

METER NUMBER  
TIME PUT ON  
DATE PUT ON



TUBE & GAGE SIZE  
TIME TAKEN OFF  
DATE TAKEN OFF

BR-2221  
B 0-1000-8

7-5-91

39m

Tx PA

TEST CLEAR  
CAP WITH 3 ST

SA 4025  
SA 5AUB

NIGHT

DAY



FORWARD WILLIAMSON COUNTY  
FORMER OF WILLIAMSON COUNTY  
Bayer #3

Amoco Production Company  
PHYSICAL INVENTORY

Lease or Account: SOUTH ROBES (GSA) UNIT  
Account Number: \_\_\_\_\_  
Sub: \_\_\_\_\_  
Dist: \_\_\_\_\_  
Loc: \_\_\_\_\_  
Well No: 264  
Tract No: \_\_\_\_\_  
Status: \_\_\_\_\_  
Date: 1-2-75

| CHARGE REFERENCE | ARTICLE    | SIZE AND DESCRIPTION                                                                                                                                                        | QTY. | INVENTORY QTY. | BOOK QTY. | INTERIM REFERENCE |      | QTY. DIFF. | UNIT PRICE | AMOUNT  |
|------------------|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|----------------|-----------|-------------------|------|------------|------------|---------|
|                  |            |                                                                                                                                                                             |      |                |           | NO.               | QTY. |            |            |         |
|                  | Casing     | 9 5/8" OD 36# J-55                                                                                                                                                          | 2    | 194            |           |                   |      |            |            |         |
|                  | Casing     | 5 1/2" OD 14# J-55                                                                                                                                                          | 2    | 4114           |           |                   |      |            |            |         |
|                  | Casing     | 4 1/2" OD 12.6# Hydraulic FS                                                                                                                                                | 2    | 4179           |           |                   |      |            |            |         |
|                  | Subing     | 2 3/8" OD 4.7# J-55                                                                                                                                                         | 2    | 4216           |           |                   |      |            | .32        | 1349.12 |
|                  | Controller | Fig 2 GE electric motor w/ tank                                                                                                                                             | 2    | 1              |           |                   |      |            | 135.00     | 135.00  |
|                  | Unit       | Subline TC 44TR-15B, P13 Ser 114<br>w/ motor 29.4:1, Amps 13.50A,<br>100% motor oil w/ 50W oil,<br>P13 Amps 30" 800L (Subline),<br>w/ 50W oil, 50W oil, 50W oil,<br>5W 157W | 2    | 1              |           |                   |      |            | 1260.00    | 1260.00 |