

AMOCO PRODUCTION COMPANY
 FEDERAL "Y" No. 1
 BOTTOM HOLE PRESSURE BUILD-UP,
 & 4-POINT BACK PRESSURE TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: OCTOBER 15, TO OCTOBER 18, 1979
 TEST DEPTH: 13,000 FEET
 ELEMENT NO.: 20203
 OPERATOR: W.S.

DATE	TIME	CUM. HRS. / MIN.		PSIG @ 13,000 FEET
10-15-79	4:30 PM	00 HRS.	00 MIN.	6035 GAUGE REACHED 13,000 FEET
	4:45 PM	00	15	6069
	5:00 PM	00	30	6069
	5:15 PM	00	45	6069
	5:30 PM	01	00	6069
10-15-79	6:00 PM	01	30	6069
	6:30 PM	02	00	6069
	7:00 PM	02	30	6069
	7:30 PM	03	00	6069
10-15-79	8:30 PM	04	00	6069
	9:30 PM	05	00	6069
10-16-79	2:30 AM	10	00	6069
	7:30 AM	15	00	6079
	12:30 PM	20	00	6079
10-16-79	10:30 PM	30	00	6084
10-17-79	8:30 AM	40	00	6084
10-17-79	11:30 AM	43	00	6084 END BUILD-UP
10-17-79	12:45 PM	44	15	6084 OPEN CHOKE
	1:00 PM	44	30	5771 BEGIN 4-POINT
	1:15 PM	44	45	5761 END RATE I
10-17-79	1:30 PM	45	00	5607
	1:45 PM	45	15	5532
	2:00 PM	45	30	5498
	2:15 PM	45	45	5468 END RATE II
10-17-79	2:30 PM	46	00	5368
	2:45 PM	46	15	5323
	3:00 PM	46	30	5289
	3:15 PM	46	45	5259 END RATE III
10-17-79	3:30 PM	47	00	5105
	3:45 PM	47	15	5040
	4:00 PM	47	30	5000
	4:15 PM	47	45	4990 END RATE IV; END 4-POINT
10-17-79	4:30 PM	48	00	5398 SHUT-IN
	4:45 PM	48	15	5806
	5:00 PM	48	30	5935
	5:15 PM	48	45	5960
	5:30 PM	49	00	5975