

AMOCO PRODUCTION COMPANY
 FED "AG" NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 and 4-POINT BACK PRESSURE TEST
 TABULATIONS OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: April 20 to 21, 1981
 TEST DEPTH: 13,325 Feet
 ELEMENT NO: 20203 (0-10,000 psi)
 OPERATOR: R.W.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. / MIN.</u>	<u>PSIG @ 13,325 FEET</u>
4-20-81	1:45 P.M.		4097 gauge reached 13,325'
	2:15		3323
	2:45 P.M.	00Hrs. 00Min.	3116 Shut-In Begin Build-Up
	3:00	00 15	3879
	3:15	00 30	4117
	3:30	00 45	4168
	3:45	01 00	4158
	4:45	02 00	4168
	5:45	03 00	4184
	6:45	04 00	4194
4-20-81	7:45 P.M.	05 00	4209
4-21-81	12:45 A.M.	10 00	4245
	5:45 A.M.	15 00	4281
4-21-81	9:45 A.M.	19 00	4311 Off Bottom for gradient Stop
4-21-81	10:45 A.M.	00 Hrs. 00MIN.	4311 Open choke Begin Test
	11:00 A.M.	00 15	3869
	11:15 A.M.	00 30	3869 End Rate I
	11:30 A.M.	00 45	3621
	11:45 A.M.	01 00	3495
	12:00 Noon	01 15	3449 End Rate II
	12:15 P.M.	01 30	3212
	12:30	01 45	3091
	12:45	02 00	3000
	1:00 P.M.	02 15	2985 End Rate III
	1:15	02 30	2831
	1:30	02 45	2703
	1:45	03 00	2672
4-21-81	2:00 P.M.	03 15	2656 End Rate IV