

ME-TEX OIL & GAS. INC.
R.R. BELL "H" WELL #2

LOCATION: 1980' FSL & 1980' FEL. SECTION 23. T19S-R36E LEA
COUNTY, N.M.

ELEVATION: GR 3699'. DF 3703'. KB 3704' (LOGS MEASURED FROM KB)

10/26/95 GLOBE CONSTRUCTION BUILDING LOCATION & ROAD.

10/29/95 (1) TD 460' R.B., W.O.C. 8 5/8" SURFACE CSG., (72'/HR.) WT. 8.9 #/GAL.-VIS. 43 SEC-PH8, PROG. 451' SPUD 4:45 P.M. 10/29/95, 1/2° @ 202'-3/4° @ 456', BIT #1 12 1/4" VAREL TXC, PP 600 PSI.-80 RPM-All WT.; 8' M.I. & R.U. 1 3/4' R.R. 6 1/4' DRLG, 1/4' DEV., 1/2' CIRC. & TOTCO, 1', 2 1/4' RIG & RUN 11 JTS. USED 8 5/8" CSG., 28#/'-448.80' SET @ 456', 1/2' WASH TO BTM. & CIRC. CSG., 1' RIG DOWELL-SCHLUMBERGER & CMTED. WITH 350 SXS CLASS "C" CMT. W/2% CACL₂ CIRC. TO SURFACE 97 SXS. CMT. PD. 4:30 A.M. 10/30/95, 2 1/2' W.O.C.; MATERIALS USED. 7 SXS PAPER, 15 GALS. POLY-VIS., HAULED 8 LOADS FRESH & 16 SALT BRINE; WILL W.O.C. 12 HRS.& DRILL OUT.

10/30/95 (2) DRLG. 1,355' RD BDS & ANHY (35'/HR), 10#/GAL.-VIS 28 SEC-PH9, PROG. 859', 1° @ 915', BIT #2, 7 7/8" WALKER MACDONALD 53 CHF-895/14 3/4', PP 875 PSI-65 R.P.M.-45M#; 14 3/4'; DRLG-1 1/2' TIH W/BIT #2 - 1 1/2' W.O.C.-3' NIPPLE UP-1/2' TST 8 5/8" CSG. & BOP W/1200 PSI-OK 1/2' TST RAMS-OK-1 1/2' DRLG CMT. (TOC 415')-1/2' DEV.-1/4' R.R.; MIX 4 SXS PAPER-HAUL 11 LOADS FRESH WATER & 15 SALT BRINE.

10/31/95 (3) DRLG. 2,675' X & A. (23'/HR), 10#/GAL.-VIS 32 SEC W.L.-17CC'S.-PH 9.5, PROG. 1350', 1 3/4° @ 1418'-3/4° @ 1918'-1 1/4° @ 2415', BIT #2, 2,215'/37 1/2', PUMP 80 PSI.-65 R.P.M.-45M # WT., MIX 30 SX. GEL-30 STARCH-5 LIME, 39 PAPER-8 FIBER, HAUL 22 LOADS BRINE (LOST CIRC EST. 1,250' RUSTLER ANHYDRITE).

11/01/95 (4) DRLG. 3,065' DOLO.(3,081') (19'/HR.), MUD; WT. 10#/GAL.-VIS 30 SECS-W.L. 22 SEC-PH9, PROG. 390', 2 1/2° @ 2915', BIT #2 2605'/61 1/2 HRS. PUMP 800 PSI-55 R.P.M.-WT. 45M#; 19 3/4' DRLG-3 3/4' RIG REPAIR-1/2' DEV.; MIX 12 PAPER-4 CEDAR FIBER-4 LIME & 2 STARCH.

11/02/95 (5) DRLG. 3,544' DOLO.(21'/HR.RATE), MUD; 10#/GAL. WT. VIS. 30 SEC.-W.L. 36 PH 8.5, PROG. 479', 2° @ 3,415', BIT #2 3,084'/85 3/4 HRS., PUMP 850# 60 R.P.M.-WT. 45M#(WT.ON BIT); DRLG. 23 1/4'-1/2' DEV.-1/4' JET PITS, MIX: 2 LIME, 3 PAPER (COMMENCE 2' DRLG. TIME @ 3,500').

11/03/95 (6) DRLG. 4,035' DOLO. (20'/HR.), MUD; 10#/GAL.-VIS. 29 SEC.-W.L. 35 PH 8.5, PROG. 491', 1° @ 3,910', BIT #2 3,575'/108 3/4 HRS., PUMP 900# 60 R.P.M.-48M# WT.; 23'DRLG.-