NUMBER OF COPIES RECEIVED				
SANTA FE			1	
FILE		-		
U.S.G.S.				
LAND OFFICE				
TRANSPORTER	OIL			
	GAS			
PRORATION OFFIC	CE			
OPERATOR				

EW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MISCELLANEOUS NOTICES

strict Office, Oil Conservation Commission, before the work specified is to begin. A copy will be

returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

Notice of Intention	Notice of Intention to		Notige of Intention	
to Change Plans	Temporarily Abandon Well		to Drill Deeper	
NOTICE OF INTENTION		Notice of Intention	Notice of Intention	
TO PLUG WELL		to Plug Back	to Set Liner	
Notice of Intention		Notice of Intention	Notice of Intention	
to Squeeze		to Acidize	to Shoot (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE Add. Pay	x	Notice of Intention (Other)	Notice of Intention (Other)	

OIL CONSERVATION COMMISSION SANTA FE, NEW MEXICO

Hobbs, New Mexico

August 31, 1961

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the.....

Continental Oil Company	Britt B-15	Well No. 11	in N
(Company or Operator)	Loose		(Unit)
SE 1/4 SW 1/4 of Sec. 15	205 , R 37E , NMPM.	Monument-Tubb	Pool

FULL DETAILS OF PROPOSED PLAN OF WORK (FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

PRESENT STATUS: Producing 32 BO, 14 BW per day w/GOR of 1075.

In order to increase the productivity of the Tubb sone prior to dual completion, it is proposed to perforate the intervals 6342-46', 6349-53', 6361-64', 6370-79', and 6383-86', and acidize with 6,000 gallons 15% acid in 3 stages. In order to insure that the sones will be isolated, it is proposed that a block squeeze be performed prior to perf. and testing by setting a bridge plug at 6399', perf. 6388-69' w/4 shots and squeezing with 100 sacks neat cement. The plug at 6399' will be drilled out after testing above perfs.

Permission is requested to perform the above work.

A subsequent report will be filed upon completion of this work.

A Form C-102 will be submitted requesting permission to attempt a dual completion in the Blinebry sone.

Approved	Continental O11 Company Company or Operator By
Approved U.S.G.S.	Position. District Superintendent Send Communications regarding well to:
ByE. W. Standley	Name Continental Oil Company
Title District Engineer	Box 427 - Hobbs, New Mexico

NMOCC (8) WAM FILE