

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIP DATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 31621 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mexico

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Eunice Monument

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

18,20,37E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3550' RKB

12. COUNTY OR PARISH

Lea

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 11-06-75: MI Crawford unit, pulled rods, pump and tubing. WIH w/Guiberson KV 30 pkr, set at 3660' on 2-7/8" tbg, BOP leaked and unable to test csg.
- 11-07-75: Tested 7" csg to 500', ok. Howco plugged back w/3 sx sand f/3741-28' and w/650# Hydromite f/3728-3707' new PBD 3707'. Ram Guns perf 7" csg w/2 jet shots per foot f/3595-3614' and 3658-3700'. Set 2-7/8" tbg at 3559', seating nipple at 3535'.
- 11-08-75: Set 2-1/2" x 1-1/4" x 18' pump at 3535'. Released unit. P/18 hrs, no oil, 48 BSW.
- 11-09-75: P/24 hrs, no oil, 64 BSW.
- 11-10-75: P/24 hrs, no gauge.
- 11-11-75: P/24 hrs, no oil, 28 BSW.
- 11-12-75: P/24 hrs, no oil, 40 BSW.
- 11-13-75: P/24 hrs, no oil, 18 BSW.
- 11-13/11-16-75: P/72 hrs, no oil, 128 BSW.
- 11-17-75: P/24 hrs, no gauge.
- 11-18-75: Drop from report pending evaluation.

BOP Equip: Series 900, 3000# WP, one set pipe rams, one set blind rams, manually operated.

I hereby certify that the foregoing is true and correct

SIGNED

W. J. Mueller

TITLE

Engineering Advisor

DATE


11-19-75

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:



*See Instructions on Reverse

RECEIVED

NOV 26 1975

U.S. CONSERVATION COMM.
WASH. D. C.