

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

## OIL CONSERVATION DIVISION

2040 Pacheco St.  
Santa Fe, NM 87505

WELL API NO.  
30-025-08601

Indicate Type of Lease

STATE ☒

FEE ☐

State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS.)

Lease Name or Unit Agreement Name  
Jalmat Field Yates Unit

Type of Well:

OIL  
WELL ☐

GAS  
WELL ☐

OTHER Injection

Name of Operator  
SDX Resources, Inc.

Well No.  
116

Address of Operator  
PO Box 5061, Midland, Tx 79704

Pool name or Wildcat  
Jalmat Tansill

Well Location

Unit Letter L 1650 Feet From The South Line and 330 Feet From The West Line

Section 12 Township 22S Range 35E NMPM Lea County

Elevation (Show whether DF, RKB, RT, GR, etc.)  
3612' GR

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9/19/98 Drill up CIBP  
9/22/98 Latch onto fish & jar fish loose. TOH & LD 2-1/16" sub & pkr.  
9/23/98 Clean out well to 3997' (old PBD 4003').  
9/24/98 Test csg from 3760' to 300# - held ok.  
9/25/98 Add perms to Yates formation 3808' - 12', 3820' - 24', 3830' - 36', 3842' - 50' (4 spf). Acidize all perms w/3500 gall 15% NEFE.  
9/26/98 TIH w/AD-I pkr. Circ pkr fluid & set AD-I @ 3760' w/118 jts 2-3/8" PC tbg. Test annulus to 300# - held ok.  
9/27/98 - 10/8/98 WO injection line.  
10/9/98 Finish laying 2-1/2" injection line. NU wellhead assemblies w/flow meters. Connect flowlines to SWD system.  
10/10/98 Begin injection.  
  
10/29/98 Ran injection test - chart attached.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Bonnie Atwater

TITLE

Regulatory Tech.

DATE

11-10-98

TYPE OR PRINT NAME Bonnie Atwater

TELEPHONE NO. 915/685-1761

(This space for State Use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY

JCS