

COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U. S. S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
REGISTRATION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106) 64

Name of Company <b>TEXACO Inc.</b>				Address <b>P. O. Box 728 - Hobbs, New Mexico</b>			
Lease <b>T. M. Hershaw</b>	Well No. <b>10</b>	Unit Letter <b>F</b>	Section <b>13</b>	Township <b>20-S</b>	Range <b>37-E</b>		
Date Work Performed <b>July 7, 1964</b>	Pool <b>Weir Blinebry Weir Tubb</b>			County <b>Lea</b>			

### THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 6900'

8 5/8" O. D. Casing Cemented at 1419'

Weir Tubb Zone: Ran 6888' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 6898', with 4' sub at 6304', Plug at 6865'.

Weir Blinebry Zone: Ran 6885' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 6895', with 10' sub at 5545', Plug at 6862'.

Cemented above strings of 2 7/8" O. D. Casing with 400 Sx. Class "C" 4% gel with FPM, plus 1300 Sx. Class "C" 4% gel. Pump plugs down with 500 gals acetic acid. Job complete 2:15 P. M. July 5, 1964. Tested above strings for 30 minutes with 1500 P. S. I. from 2:00 P. M. to 2:30 P. M. July 6, 1964. Tested O. K. Job complete 2:30 P. M. July 6, 1964.

Witnessed by <b>C. T. Jackson</b>	Position <b>Production Foreman</b>	Company <b>TEXACO Inc.</b>
--------------------------------------	---------------------------------------	-------------------------------

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA


D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

#### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

### OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name <b>W. E. Morgan</b>
Title	Position <b>Assistant to the District Superintendent</b>
Date	Company <b>TEXACO Inc.</b>