

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5. Indicate Type of Lease	State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.		

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling Well	7. Unit Agreement Name
2. Name of Operator Amerada Petroleum Corporation	8. Farm or Lease Name F. Turner, Jr. "A"
3. Address of Operator P. O. Box 668 - Hobbs, New Mexico	9. Well No. 14
4. Location of Well UNIT LETTER I , 2080 FEET FROM THE South LINE AND 585 FEET FROM THE East LINE, SECTION 18 TOWNSHIP 20-S RANGE 38-E NMPM. Skaggs	10. Field and Pool, or Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3568' D.F.	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Finished drilling 7-7/8" hole to 3717' at 6:00 PM 11-13-66. Cored 7-13/16" hole from 3717' to 3967'. Finished at 10:45 PM 11-16-66. Drilled 7-3/4" hole from 3967' to 4012'. Finished at 6:45 AM 11-17-66.
Ran 124 jts. 4-1/2" OD casing set at 4012'. Cemented with 340 sacks 50-50 Pozmix Class "B" Cement with 2% Gel, 18% Salt and 5/10 of 1% CFR-2 added and followed with 100 sacks Incor Neat Cement with 5/10 of 1% CFR-2 added. Total 440 sacks.
Pumped plug to 3977' at 4:00 PM 11-18-66. Max. PP 1600#.
Cut off 4-1/2" casing and released rig at 4:00 PM 11-18-66.
Preparing to complete well with a pulling unit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED _____ TITLE **Assistant District Supt.** DATE **11-22-66**

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: