- \* = please attach pertinent documents
- II. DRILLING / SITING (continued)

Casing, tubing, and cementing record (please attach copy)\*

Note: if a copy is not available detail casing record on back of this sheet using the following format. Include brand or type of cement if known.

See Back of Sheet. Size of Size of From To Weight per Sacks of Estimated Top of cmt. Hole Casing Foot Cement Was mudcake on bore wall removed before cementing production casing? Yes Was salt saturated cementing material used opposite salt formation? Yes Is site within 1/2 mile of another well? If so, use note to explain. No Site preparation (concrete pad, graded dirt, pit, etc) \_\_\_\_\_Caliche pad. Plastic lined pits Type of surface seal or well-head (locking security cap, welded, etc.) Threaded Comments (include problems encountered while drilling, loss of circulation. deviation of hole from vertical, centralizers used, tools lost or stuck. fracturing techniques used, etc.) No drilling problems Centralizers 0-250' every third joint & 2 on bottom joint 250-1500 l on shoe 1 every third joint & 3 on bottom joint (use back of sheet if more space is required)