

PACKER INS. ALLATION

PREPARED FOR: RICHARD WRIGHT			COMPANY POGO PRODUCING		DATE AUGUST 23, 1996	
WELL NAME RED TANK 34 #1			LOCATION LEA CO., NEW MEX.		TYPE OF INSTALLATION	
INSTALLATION	DEPTH	LENGTH	DESCRIPTION		O.D.	I.D.
		31.38	1 - JOINT 2 7/8" 8.7# N-80 PH-6 TUBING.		3.50	2.259
		.66	2 7/8" 8.7# N-80 PH-6 DOUBLE PIN SUB.		3.50	2.259
		11802.95	374 - JOINTS 2 7/8" 8.7# PH-6 N-80 TUBING.		3.50	2.259
		.91	2 7/8" X 2.125" OTIS "R" NIPPLE 2 7/8" 8.7# PH-6 BOX X PIN.		3.50	2.125
		31.47	1-JOINT 2 7/8" 8.7# PH-6 TUBING.		3.50	2.259
		1.34	3.00" BLANK BONDED LATCH SEAL NIPPLE W/ 2 7/8" 8.7# PH-6 BOX UP. 1.50" SEAL ASSEMBLY INSIDE GT-1 LANDED W/22,000# COMPRESSION.		3.50	2.375
	11866.50	3.75	5' "GT-1" DRILLABLE PACKER W/3.00' UPPER BORE & 2.390' LOWER BORE		3.968	2.390
	11870.25	4.66	5' MILL-OUT EXTENSION.		3.125	2.625
	11874.91	.81	2 7/8" 8RD BOX X 2 7/8" 8.7# FL4S PIN X-OVER.		3.668	2.259
	11875.72	2230.83	75 - JOINTS 2 7/8" 8.7# FL4S TUBING.		2.965	2.259
	14,106.55	.98	2 7/8" 2.125" OTIS "R" NIPPLE. W/2 7/8" 8.7# FL4S BOX X PIN		2.900	2.125
	14107.53	30.16	1-JOINT 2 7/8" 8.7# FL4S TUBING.		2.965	2.259
	14137.69	.31	3.00" X 2 7/8" LANDED BONDED SEAL ASSEMBLY. W/2 7/8" 8.7# FL4S BOX UP. 4.50' SEALS INSIDE PBR.		3.962	2.375
	14138.00	5.25	5' X 3.00" PBR @ 14,138' APOLLO LOG 8/16/96.		4.00	3.00
	14143.25	.75	CROSS-OVER SUB BACK TO 3 1/2" 12.95# L-80 FL4S.		4.00	2.75
	14144.00	1127.92	3 1/2" 12.95# L-80 FL4S 29 JOINTS.		3.50	2.750
	15271.92	.68	DRIFT 2.625" LANDING COLLAR			
			BOTTOM SEAL ASSEMBLY IN PBR LANDED W/10,000# COMP.			
SERVICE CONTACT LYNN TALLEY		SERVICE CENTER HOBBS, NEW MEXICO		TELEPHONE NO. 505-392-5583		FILE NAME RT341