Form 9-331 a (Feb. 1951)	Α	PPROVED IN TRIPLICATE)	Land Office	Las Cruces
7		NOV 2 6 1963 UNITED STATES	Lease No	031741 b
		NOV 2 6 1963 UNITED STATES  DEPAREMENTHOS THE INTERIOR	Unit	В
	7.0	L. G. HUDDIT CECLOCICAL SUBVEY		
	# <del>*</del>	ING DISTRICT ENGINEER		

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL  NOTICE OF INTENTION TO CHANGE PLANS  NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF WATER SHUT-OFF SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING SUBSEQUENT REPORT OF ALTERING CASING
	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	Subsequent Report of Plugback
	and Dual Complete

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

			November	22	19 63
Hawk B-10					,
Well No. 1 is located	990 ft. f	$\operatorname{rom}_{-}\left\{egin{smallmatrix} \mathbf{N} \\ \mathbf{S} \end{array}\right\}$ line and	d 1650 ft. from	$\left\{egin{array}{c} \mathbf{E} \\ \mathbf{w} \end{array} ight\}$ line of s	ec. 10
NW/4 NE/4 Sec. 10	21 <b>-</b> S	37-E	NMPM		
(34 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)		
NMFU	Lea		N. Mex.		
(Field)	(Co	unty or Subdivision)	(St	ate or Territory)	

The elevation of the derrick floor above sea level is 3434 ft.

## **DETAILS OF WORK**

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

BEFORE WORKOVER: TD 7950 Granite, DF 13, Elev 3434 DF. Pay Ellenburger 7820-7930'. Csg Pt 5-1/2" 3 7922. Perfs 7820-52, 7860-72, 7880-96, 7908-30. Well S.I. prior to workover. WORK DONE: Set CIBP 3 7400' w/10' cmt on top. Perf Abo 6770, 6818, 6840, 6910, 6940, 6960, 7005, 7032, 7060, 7115, 7172, 7190, 7208, 7223, 7240, 7250, 7277, 7310 & 7340' w/1 JSPF Acd Abo perfs 7115-7340 w/6000 gal 15% acid. Acd Abo perfs 6770-7060 w/6000 gal 15% acid. Perf Blinebry 5736, 5753, 5787, 5808, 5828, 5845, 5860, 5880, 5904, 5921 & 5940' w/1 JSPF. Trtd Llinebry perfs w/1000 gal 15% LSTNE acid fol by 30,000 gal frac, 20,000% sand & 1500% "'ADOMITE' ADDITIVES". AFTER WORKOVER TD 7950 Granite, PE 7390, DF 13, Elev 3434 DF, Csg Pt 5-1/2" 3 7922. ABO ZONE: Pay Abo 6770-7340, NEP 35'. Perfs - Same as Above (6770-7340). On IP f1 146 BO, 20 BAW w/gas at rate of 206 MCF?D in 17 hrs. Gravity 43, TP 400 30/64" ch, GOR 1000, DOR 206. (Continued on Reverse Side)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

	Continental Oil Company					
	Box 68					
	Eunice, New Mexico	Ву				
	NMOCC-2 ABS File	Title District Superintendent				
Pan Am- Calif O	Hos-3 Atl-Rosw-2 il-Hous, Mid1 each	GPO 914974				

DETAILS OF WORK (Cont'd)

Est daily allow 91 BO. Tatd 11-10-63. BLINEBHY ZONE: Pay Blinebry 5736-5940. MEP 51. Perfs - Same as Above (5736-5940). On IP fl 75 BO. no wtr. w/gas at rate of 164 MCPPD in 6 hrs. Gravity 40. TP 450. 22/64" choke, GOR 547, DOR 300. Est daily allow 52 BO. Tetd 11-18-63. Workover started 11-7-63, Comp 11-17-63.