Submit 3 Copies to Approriate District Office	State of New Mexico Energy, Minerals and Natural Resouces							
DISTRICT I							FORM C-103	
1625 N. French Dr., Hobbs, NM 88240				1		Revi	sed March 25, 1999	
DISTRICT II	OIL CONSERVATION DIVISION			V	WELL API NO.			
811 South First, Artesia, NM 88210	2040 South Pacheco				30-025-06590			
DISTRICT III	Santa Fe, NM 87505				Indicate Type of			
1000 Rio Brazos Rd., Aztec, NM 87410						✓ STATE	FEE	
<u>DISTRICT IV</u>					6. State Oil & Gas l	Lease No.		
2040 South Pacheco, Santa Fe, NM 87505								
SUNDRY	NOTICES AND REPO	RTS ON WEL	LS					
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A					7. Lease Name or Unit Agreement Name			
DIFFERENT RESERVOIR. USE "A	APPLICATION FOR PERMIT	" (FORM C-101) F	FOR SUCH					
PROPOSALS.)					ľ	Northeast Drin	kard Unit	
1. Type of Well:		-						
☑ OIL WELL	GAS WELL	OTHER						
2. Name of Operator					8. Well No.		-	
Apache Corporation					608			
3. Address of Operator					9. Pool name or Wildcat Eunice N., Blinebry-Tubb-Drinkard			
2000 Post Oak Blvd., Ste. 10 4. Well Location	0. Houston, Texas 770:	56-4400			Eunice IV.,	Dimediy-Tubb	-Dilikard	
Unit Letter F :	1980 Feet From The	North	Line and	1880	Feet From The	West Lin	ae	
Section 15	Township 21S		- <u></u> 7E	NMPM	. Lea	County		
Stellon 13		how whether DF, RKB, R						
	3439'	GR						
11.	Check	Appropriate Box t	to Indicate Natu	re of Notice,	Report, or Othe	r Data		
NOTICE OF	INTENTION TO:			SUB	SEQUENT R	EPORT OF:		
Perform Remedial Work	Plug and Abandon		Remedial Work			Alte	ring Casing	
▼ Temporarily Abandon	Change Plans		Commence Drilling Operations		s 🔲 Plug	and Abandonment		
Pull or Alter Casing				ing Test and	Cement Job			
Full of Aitel Casing				ing restand	Cellicite 300			
Other			Oth	er				
12. Describe proposed or comp								

of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Apache Corporation requests permission to Temporarily Abandon the Northeast Drinkard Unit # 608 by removing the Retreivable Bridge Plug currently set @ 5534' and replacing it with a Cast Iron Bridge Plug set @ 5500' w/ 10' of cement on top. Followed by a Mechanical Integrity Test of the casing.

Apache Corporation is actively developing the Northeast Drinkard Unit Waterflood and anticipates possible further utility for this wellbore.

I hereby certify that the information above is true and complete	to the best of my knowledge and belief.	TITLE Sr. Engineer	ring Technician DA	те9/5/00
TYPE OR PRINT NAME Debra J. Anderson	1	- 44	TELEPHONE N	o. 71 3-296-6 338
(This space for State (Se)	OHIG	BARY YMAK	DATE	PER TO SEC
CONDITIONS OF APPROVAL, IF ANY:			DATE	

