

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION N.M.C.C.

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

JUN 27 11 53 AM '66

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.

**B-1439**

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name <b>North Wilson Deep Unit</b>
2. Name of Operator <b>The British-American Oil Producing Company</b>	8. Farm or Lease Name <b>North Wilson Deep Unit</b>
3. Address of Operator <b>P. O. Box 474 Midland, Texas</b>	9. Well No. <b>3</b>
4. Location of Well UNIT LETTER <b>I</b> <b>3224</b> FEET FROM THE <b>north</b> LINE AND <b>660</b> FEET FROM <b>east</b> THE LINE, SECTION <b>6</b> TOWNSHIP <b>21-S</b> RANGE <b>35-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3649' GL, 3663' KB</b>	12. County <b>Lea</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUS AND ABANDON ☐  
CHANGE PLANS ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Current total depth is 4572' KB. Work to be commenced immediately.**

1. Set 40 sx cement plug at 4200' - 4250'.
2. Run 9-5/8" OD, 36#, J-55 casing and set at 3860'. Cement to surface.
3. Set 4° whipstock at 3920'. Drill around abandoned fish at 4312'.
4. Drill 8-3/4" hole to base of Capitan Reef at 5300'.
5. Run 7-5/8" OD, 26.40#, N-80, X-line casing to 5300' and cement with sufficient volume to bring cement top above 3860'.
6. Drill 6-3/4" hole to 11,800'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED William E. Zwoy

TITLE **District Engineer**

DATE **June 27, 1966**

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: