

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease

State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPLN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Gulf Oil Corporation	8. Farm or Lease Name R. R. Bell (NCT-E)
3. Address of Operator P. O. Box 670, Hobbs, NM 88240	9. Well No. 4
4. Location of Well UNIT LETTER C 370 FEET FROM THE North LINE AND 2310 FEET FROM THE West LINE, SECTION 11 TOWNSHIP 21S RANGE 36E NMPM.	10. Field and Pool, or Wildcat Hardy Drinkard Hardy Blinebry
15. Elevation (Show whether DF, RT, GR, etc.) 3538.7' GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

☐

☐

☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

☐

☐

☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Temperature Survey Top of Cement indicates fluid loss @ bottom of hole. Set cement plug @ 4150' w/300 sks Gilsonite flocele CaCl₂. RU & ran 193 jts, 5½" 17# K-55 ST&C, set @ 6918'. DV tool @ 3300'. Cement 1st stage w/500 sks HL ½# flocele & 350 sks Class "C" ½# flocele. Plug down 5:35A, 11-15-81. Cement 2nd stage w/200 sks Gulfmix ½# flocele & 450 sks Class "C" .5% CFR2 ½# flocele. Plug down 10:44A, 11-15-81. Waiting on Cement 18 hrs. Did not circ cement - Temperature Survey Top of Cement 800'. Drill cement & DV tool. Circ hole clean. Test casing to 4000#.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. B. Pulliam TITLE Area Drlg. Superintendent DATE 1-21-82

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: