

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)OIL WELL ☒ GAS WELL ☐ OTHER ☐

7. Unit Agreement Name

Name of Operator

8. Farm or Lease Name

TEXACO Inc.

Mittie Westherly

Address of Operator

9. Well No.

P. O. Box 728, Hobbs, New Mexico 88240

6

Location of Well

10. Field and Pool, or Whdcat

UNIT LETTER E 1880 FEET FROM THE North LINE AND 560 FEET FROM
West 17 TOWNSHIP 21-S RANGE 37-E NMPM.
THE LINE, SECTION TOWNSHIP RANGE

Drinkard

15. Elevation (Show whether DF, RT, GR, etc.)
3476' (GR)12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
ILL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>Perforate + Complete</u> <input checked="" type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

TOTAL DEPTH 6800'
PLUG BACK TOTAL DEPTH 6790'
8 5/8" OD 24# K-55 CSG SET @ 1280'
5 1/2" OD 17# J-55 CSG SET @ 6800'

1. PERFORATE 5 1/2" CSG W/2-JSPF FROM 6462-6762' (40 INTERVALS).
2. ACIDIZE PERFS 6462-6762' W/5000 GALS 15% NEFE ACID AND 160 BALL SEALERS.
3. ACIDIZED PERFORATIONS 6462-6762' W/21,000 GALS 15% GELLED HCL ACID & 7000 GALS CO2.
4. INSTALL PUMPING EQUIPMENT. TEST AND PLACE ON PRODUCTION.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

TITLE District Operations Mgr

DATE 12-7-84

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

TITLE

DATE

DEC 13 1984

ADDITIONS OF APPROVAL, IF ANY:

RECEIVED
DEC 12 1984
O.C.D.
HOBBS OFFICE