

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-025-30886

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
LG 6640

7. Lease Name or Unit Agreement Name
BILBREY -32- STATE COM

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER

2. Name of Operator
TEXACO PRODUCING INC.

8. Well No.
1

3. Address of Operator
P. O. Box 3109 Midland, Texas 79702

9. Pool name or Wildcat
BILBREY MORROW, BILBREY ATOKA

4. Well Location
Unit Letter F : 1980 Feet From The NORTH Line and 1980 Feet From The WEST Line
Section 32 Township 21-SOUTH Range 32-EAST NMPM LEA County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
GR-3742', KB-3767'

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILL 6 1/8 HOLE TO 14277'. STUCK DRILL PIPE 7-14-90. FISH. RECOVERED FISH 8-2-90.
2. DRILL 6 1/8 HOLE TO 14915'. TD @ 3:30am 8-11-90.
3. COMPUTALOG RAN GR-CAL-DIL-SFL: 14915-11970. GR-BHC-SONIC: 14915-12000. GR-CNL-LDT: 14915-12000.
4. RAN 77 JTS OF 5 in., 18#, S-95, FL4S LINER (3213') SET AT 14915'. L.C. @ 14785'. TOP OF LINER @ 11701'.
5. HALLIBURTON CEMENTED LINER WITH 175 SX CLASS H w/ 5% SALT, 0.3% HALAD-22A & 0.1% HR-7 @ 15.6ppg. JOB COMPLETE @ 7:30am 8-14-90. SQUEEZE TOP OF LINER w/ 300 SX CLASS H w/ 5% SALT, 0.3% HALAD-22A & 0.1% HR-7 @ 15.6ppg. JOB COMPLETE @ 11:45pm 8-14-90.
6. CLEAN OUT TOP OF LINER. DRILLED CEMENT TO PBTD OF 14667'.
7. TESTED CASING TO 5000# FOR 30 MIN. FROM 3:30pm TO 4:00pm 8-17-90.
8. ND BOP. CHANGE OUT TUBING HEAD AND TEST TO 3500#.
9. RELEASE BASIN RIG #16 @ 5:00pm 8-19-90.
10. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C.P. Basham / CWH TITLE DRILLING SUPERINTENDENT DATE 08-21-90

TYPE OR PRINT NAME C. P. BASHAM

TELEPHONE NO. 915-6884606

(This space for State Use)

APPROVED BY [Signature] TITLE Geologist DATE

CONDITIONS OF APPROVAL, IF ANY: