

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> WELL GAS <input type="checkbox"/> WELL OTHER- <u>Water Supply</u>		7. Unit Agreement Name <u>Eunice Monument South Un</u>
2. Name of Operator <u>Chevron U.S.A. Inc.</u>		8. Farm or Lease Name
3. Address of Operator <u>P.O. Box 670 Hobbs, NM 88240</u>		9. Well No. <u>459</u>
4. Location of Well UNIT LETTER <u>B</u> <u>1020</u> FEET FROM THE <u>North</u> LINE AND <u>1740</u> FEET FROM THE <u>East</u> LINE, SECTION <u>5</u> TOWNSHIP <u>21S</u> RANGE <u>36E</u> NMPM.		10. Field and Pool, or Wildcat <u>Eunice Monument G/SA</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>3552.9' GL</u>		12. County <u>Lea</u>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPMS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 20" hole 4:30 AM 1/23/87. TD 20" hole 8:30 PM 1/23/87 @ 429'. Ran 11 joints 16" H40 65# ST&C set @ 429'. Cemented with 510 sacks class "C" 2% CACL2. Circulated 30 sacks to surface. Plug down 5:30 AM 1/24/87. Tested casing to 1000 psi for 30 minutes (OK). Total WOC before drillout = 19 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED M. E. Abner TITLE Staff Drilling Engineer DATE 2-17-1987

ORIGINAL SIGNED BY JERRY SEXTON  
DISTRICT I SUPERVISOR

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE FEB 19 1987

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED  
FEB 18 1987  
OCD  
HOBBS OFFICE