

from 3660'-3670'. Reverse out pea gravel to 3800'. Set inj. pkr @ 3550'.

- ⑧ Acidize w/ 120 bbls 15% HCL-NE-FE, flush w/ 60 bbls 2% KCL TFW w/ 1 gal Adomall/1000 gals.
- ⑨ Return well to injection; Do not exceed 600 psi surf. pressure. Rig down.