

333 OFFICE COPY

Budget Bureau No. 42-R355.1  
Approval expires 12-31-60.

			0

APPROVED

(SUBMIT IN TRIPLICATE)

UNITED STATES

FEB 17 DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

J. L. GORDON  
ACTING DISTRICT ENGINEER

Land Office Los Cruces, N.M.

Lease No. 063977

Unit \_\_\_\_\_

RECEIVED

FEB 17 1960

# SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	X
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 16, 1960

Texaco-Federal  
Well No. 1 is located 330 ft. from N line and 330 ft. from E line of sec. 19

N 2 1/2 Sec. 19 23S 36E N M P M  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Sal-Mat Lea New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 3463 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Plug of 10 sacks of cement in 4 1/2" to plug perforations. 4 1/2" Casing cut  
at 3328'. 40 sacks cement spotted through tubing @ 3300'  
35 sacks cement spotted through tubing @ 1650'  
15 sacks cement spotted through tubing @ bottom of surface pipe

4" Marker cemented in top of surface pipe

Pits filled and levelled. Location ready for inspection.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company I. W. LOVEADY

Address P. O. Box 3468

Odessa, Texas

By [Signature]

Title Production Superintendent