Submit 3 Copies to Appropriate District Office

State of New Mexico Energy,nerals and Natural Resources Department

Form C-103 Revised 1-1-89

DISTRIC	II	80240
P.O. Box	1980, Hobbs, NM	88240

DISTRICT II P.O. Drawer DD, Artesia, NM 88210

DISTRICT III 1000 Rio Brazos Rd., Aziec, NM 87410 OIL CONSERVATION DIVISION

2040 I	Pacheco	St.
Santa		8750

ÆLL API NO.	
30-025-10180	

Indicate Type of Las	STATE	FEE	X

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WEL (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN DIFFERENT RESERVOIR. USE "APPLICATION FOR PEF (FORM C-101) FOR SUCH PROPOSALS.)	OR PLUG BACK TO A 7. Lesse Name or Unit Agreement Name
1. Type of Well:	Brunson Argo
OL GAS OTHER	
2. Name of Operator	8. Well No.
Titan Resources I, Inc.	19
3. Address of Operator	9. Pool name or Wildcat
500 W. Texas, Suite 500, Midland, Tx	79701 Paddock
4. Well Location	·
Unit Letter E: 1980 Feet From The North	Line and 760 Feet From The West Line
Section 10 Township 22-S Ra	nge 37-E NMPM Lea County
10. Elevation (Show whether and 3 4 3 3 RK)	3
11. Check Appropriate Box to Indicate I	Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK X PLUG AND ABANDON	REMEDIAL WORK ALTERING CASING
TEMPORARILY ABANDON CHANGE PLANS	COMMENCE DRILLING OPNS. PLUG AND ABANDONMENT
PULL OR ALTER CASING	CASING TEST AND CEMENT JOB
OTHER: Complete Additional Pay in Paddock X	OTHER:
10 Days Broad or Completed Organisms (Clearly state all persinent details as	of eine pertinent dates including estimated date of starting any proposed

- 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.
- 1. MIRU Pulling Unit. POOH with rods, pump and tubing.
- 2. Run clean-out bailer and clean out to 5807 ft (PBTD).
- 3. Acidize perfs 5088'- 5206' with 3,500 gals 15% NEFe HCl.
- 4. Set retrievable bridge plug at 5070 ft. Perforate additional zone in Paddock from 5001' 5021'; 5042' 5048'.
- 5. Acidize with 2,500 gals 15% NEFe HCl.
- 6. Swab back load. Retrieve bridge plug.
- 7. Run tubing, pump and rods and put on production.

			,
	•		
I hereby certify that the id	America shows is propered complete to the best of my knowled	lge and belief.	•
SIGNATURE	on Luch	mæ Project Manager	DATE4/30/97
TYPE OR PRINT NAME	Ron Lechwar		TELEPHONE NO. (915)682-661
(This space for State Use)	LEIGHNAL GRONGD BY JERRY SEXTON RESTORT THEFERVISOR		MAY 0.2 1997
AFFROVED BY		TITLE	DATE
CONDITIONS OF APPROVA	u, if any:		

