

NEW MEXICO OIL CONSERVATION COMMISSION
SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator <u>TEXACO INC.</u>			Lease <u>A.H. Blinobry (NCFU)</u>			Well No. <u>11</u>	
Location of Well	Unit <u>L</u>	Sec <u>28</u>	Twp <u>22</u>	Rge <u>38</u>	County <u>Lea</u>		
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size	
Upper compl	<u>Tubb</u>		<u>oil</u>	<u>Art. Lift</u>	<u>Tbg.</u>	<u>—</u>	
Lower compl	<u>DRINKARD</u>		<u>oil</u>	<u>Art. Lift</u>	<u>Tbg.</u>	<u>—</u>	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 11:00 A.M. (1-16-67)

Well opened at (hour, date): 10:15 A.M. (1-17-67) Upper Completion Lower Completion

Indicate by (X) the zone producing..... X

Pressure at beginning of test..... 360 psi 250 psi

Stabilized? (Yes or No)..... Yes Yes

Maximum pressure during test..... 380 psi 250 psi

Minimum pressure during test..... 30 psi 240 psi

Pressure at conclusion of test..... 40 psi 240 psi

Pressure change during test (Maximum minus Minimum)..... 350 psi 10 psi

Was pressure change an increase or a decrease?..... decrease decrease

Well closed at (hour, date): 10:00 A.M. (1-18-67) Total Time On Production 23 hrs. 45 min.

Oil Production Gas Production

During Test: 8 bbls; Grav. 40.°; During Test 38 MCF; GOR 4750

Remarks

FLOW TEST NO. 2

Well opened at (hour, date): 10:00 A.M. (1-19-67) Upper Completion Lower Completion

Indicate by (X) the zone producing..... X

Pressure at beginning of test..... 370 psi 220 psi

Stabilized? (Yes or No)..... Yes Yes

Maximum pressure during test..... 480 psi 300 psi

Minimum pressure during test..... 370 psi 50 psi

Pressure at conclusion of test..... 480 psi 50 psi

Pressure change during test (Maximum minus Minimum)..... 110 psi 250 psi

Was pressure change an increase or a decrease?..... increase decrease

Well closed at (hour, date): 10:00 A.M. (1-20-67) Total time on Production 24 hrs.

Oil Production Gas Production

During Test: 12 bbls; Grav. 41.°; During Test 28 MCF; GOR 2333

Remarks ANNUAL PACKER LEAKAGE TEST.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19_____
New Mexico Oil Conservation Commission

ORIGINAL
SIGNED BY
ENGINEER DISTRICT No. 1

Operator TEXACO INC.
By [Signature]
Title ASST. DIST. S. CT.
Date _____