EXON COMPANY, U.S.A.

POST OFFICE BOX 1600 • MIDLAND, TEXAS 79702-1600

MIDLAND PRODUCTION ORGANIZATION OPERATIONS INTEGRITY

May 2, 1995

New Mexico -S- State #25L N-02-22S-37E, Lea County (Follow-up to phone call on Friday, April 28, 1995)

New Mexico Oil Conservation Division District I P.O. Box 1980 Hobbs, New Mexico 88240

Attention: Mr. Jerry Sexton District I Supervisor

The following is an updated history:

Tubingless triple completion; all three 2 7/8" tubing strings cemented to surface:

| String #1 (North) | 3-19-91 | Drinkard perfs ($6255' - 6486'$) were abandoned with CIBP at $6200'$ with $\overline{20}'$ cement dumped on top. |
|-----------------------|----------|--|
| | 3-22-91 | Blinebry Oil and Gas Pool perforated (5672' - 5814'). |
| | *4-11-91 | Blinebry Oil and Gas Pool reperf'd (5680' - 5720'). |
| String #2 (Southeast) | 2-21-76 | Wantz Abo perf'd (6639' - 6897'). |
| • | 5-15-91 | Wantz Abo reperf'd (6520' - 7155'). |
| | 7-16-91 | RBP set at 6000', no cement dumped on top. |
| | 7-24-91 | While swabbing, lost 10' wireline above rope socket and |
| | | swabbing tools. Still in String #2. |
| String #3 (Southwest) | 12-5-91 | Cemented Grayburg perfs (3678' - 3746') and tubing string to surface. Zone abandoned. |

After completing extensive well file research and verification of same with reservoir engineer, Exxon would like to amend the Form C-105 filed 9/21/94, which inadvertently reflected that Wantz Abo pool (String #2) was abandoned with a CIBP at 6000'.