

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS B. F. O. C. C.
 NEW MEXICO OIL CONSERVATION COMMISSION
 JUN 19 10 25 AM '67

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
 (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Millard Deck	8. Farm or Lease Name Lou Wortham "A"
3. Address of Operator P. O. Box 409, Eunice, New Mexico	9. Well No. 2
4. Location of Well UNIT LETTER <u>H</u> <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>East</u> LINE, SECTION <u>11</u> TOWNSHIP <u>22 south</u> RANGE <u>37 east</u> NMPM.	10. Field and Pool, or Wildcat Penrose-Skelly
15. Elevation (Show whether DF, RT, GR, etc.) 3343' GR	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

- On 6/12/67 reached total depth of 3850'.
- Ran 3830' of 4½" 10.50# J-55 casing, 98 joints.
- Cemented using 350 sacks of incor cement with 50-50 Poz and 6% gel.
- Shut down waiting on cement for 24 hours. Pressure tested casing to 2,000 # for 30 minutes without pressure loss.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Millard Deck TITLE Owner - Operator DATE 6/17/67

APPROVED BY [Signature] TITLE _____ DATE _____
 CONDITIONS OF APPROVAL, IF ANY: