

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE  
(Other instructions  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-032104

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

NCT-1

A.H. Blinebry Fed. NC

9. WELL NO.

40

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 19, T-22-S, R-38-E

12. COUNTY OR PARISH 13. STATE

Lea

N.M.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. NAME OF OPERATOR  
TEXACO Inc.
3. ADDRESS OF OPERATOR  
P. O. Box 728, Hobbs, New Mexico 88240
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
Well is located 660' FSL & 660' FEL, Sec. 19,  
T-22-S, R-38-E, Unit Letter "P", Lea County,  
New Mexico.
14. PERMIT NO.  
Regular
15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
3374' (GR)

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

SPUD 17 $\frac{1}{2}$ " Hole 3:00 P.M., 12-26-75

TOTAL DEPTH 400'

1. Ran 390' (10 Jts.) 13 3/8" OD 48# H-40 Casing and set @ 400'.
2. Cemented w/650 sx. Class 'C' Cement w/1% CaCl. Job Complete 12:15 P.M., 12-27-75.
3. Tested 13 3/8" OD Casing w/500# for 30 minutes 5:30-6:00 A.M., 12-28-75. Tested O.K.
4. Drill Out Cement.
5. Tested 13 3/8" O.D. Casing w/500# for minutes 6:15-6:45 A.M. 12-28-75. Tested O.K.
6. Job Complete 6:45 A.M., 12-28-75.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Asst. Dist Supt.

DATE

1-7-76

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

GEOLOGICAL SURVEY  
HOBBS, NEW MEXICO