

COPIES RECEIVED		
TRIBUTION		
FE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Skelly Oil Company		E. L. Steeler
3. Address of Operator		9. Well No.
P. O. Box 1351, Midland, Texas 79701		1
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>B</u> , <u>1980</u> FEET FROM THE <u>East</u> LINE AND <u>660</u> FEET FROM		<u>Langlie Mattix</u>
THE <u>North</u> LINE, SECTION <u>17</u> TOWNSHIP <u>23S</u> RANGE <u>37E</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
3333' DF		Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <u>Convert to injection</u> <input checked="" type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1) Move in pulling unit.
- 2) Clean out open hole 3386-3763'.
- 3) Run 2-3/8" OD internally plastic coated tubing.
- 4) Circulate with water treated with corrosion inhibitors.
- 5) Set packer at approximately 3340'.
- 6) Connect to injection system and commence injection in Queen open hole 3386-3763'.

A Request for Administrative Approval of Expansion of Waterflood Project has been submitted.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

(Signed) D. R. Crow

SIGNED D. R. Crow TITLE Lead Clerk DATE 1-11-74

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: