

22/31  
22:18.2

MERIDIAN OIL COMPANY  
Y DRILLING REPORT  
WC NG INTEREST WELLS  
H I S T O R Y

DDR107NB-C  
PAGE: 1

|           | S |          |       |
|-----------|---|----------|-------|
|           | T |          |       |
|           | A |          |       |
|           | T |          |       |
| WELL NAME | Y |          |       |
|           | T |          |       |
| OPERATOR  | P |          |       |
|           | U |          |       |
|           | E | MOI PART | DP-NO |
|           | S |          |       |

DIST: MIDLAND  
ST : NM CNTY: LEA

ELLIOTT FEDERAL 3  
MERIDIAN OIL IN

PROP TD :  
PROSPECT: O S 100.00% 47735A

4-28-91 4-29-91

TD: 3,123 PBD: 3,065 SPUD DATE: 4-14-54

UNIT: H SEC: 17 TWN: 026S RNG: 037E

LOCATION : 1980 FNL & 660 FEL

\*\*\*\*\* F I R S T R E P O R T \*\*\*\*\*

INITIATED WORK TO REFRAC YATES. WILL ACDZ & FRAC MONDAY. MIRU XPRT.

POH W/RODS. ND WH. NU BOP. TAGGED @ 3065'. TALLY OUT. WIH W/SCRAPER

TO 3030'. POH. RAN 5 1/2" PKR, SN & 2 3/8" TBG. SET PKR @ 2822'.

LOAD & TSTD CSG W/2% KCL TO 2500#. SD UNTIL MONDAY.

AFE-NO: M971 AFE COST: \$ 74,000 PROPERTY: 0-128517-00

ECC: \$ 6,150

4-30-91

TD: 3,123 PBD: 3,065

CLEAN OUT. RU WESTERN, ACDZ W/2000 GAL 7-1/2% & 200 BS. MAX 1100#,

AIR 6, ISIP VAC. REL PKR. TIH TO 3030'. TOH. ND BOP, NU FRAC VALVE.

FRAC W/48,000 GAL 50 QUALITY FOAM & 145,000# 12/20 BRADY SAND. MAX

1200#, AIR 30, ISIP 700#. RD WESTERN. NU FLOWLITE. SI 2 HRS. OPEN UP

ON 12/64" @ 575#. CHANGED CHOKE TO 24/64" @ 510#. SDFN.

AFE-NO: M971 AFE COST: \$ 74,000 PROPERTY: 0-128517-00

ECC: \$ 57,505

5-01-91

TD: 3,123 PBD: 3,065

TEMPORARILY DROPPED FROM REPORT ON 05/01/91

TURN TO PRODUCTION. CP 40#. ND FRAC VALVE, NU BOP. GIH W/ TBG, TAG @

2880'. CO TO 3065' W/FOAM. CIRC CLEAN. TOH. GIH W/PRODUCTION TBG &

RODS, SPACED OUT. RDP. \*

93 JTS 2-3/8" 4.7 J-55 TBG 2842.88

SN 1.10

MUD ANCHOR 27.55

KB 8.00

2883.63

GIH W/ 2-1/2 X 1-1/4 X 16 RHBC, 112 3/4", 1 8' X 3/4", 16' X 1"

POLISH ROD. TURN TO PRODUCTION.

AFE-NO: M971 AFE COST: \$ 74,000 PROPERTY: 0-128517-00

ECC: \$ 61,840

5-12-91 5-13-91

TD: 3,123 PBD: 3,065

TEMPORARILY DROPPED FROM REPORT ON 05/01/91. PULL TBG MONDAY. MIRU

PRIDE 221. POH W/RODS & PUMP. NU BOP. TAG BTM W/TBG. FOUND SAND FILL

@ 3045', BTM PERF 3002'. SET TBG @ 2946'. ND BOP, NUWH. CHANGED OUT

1-1/4" INSERT PUMP. RIH W/ RODS & PUMP. TRIED TO LOAD TBG W/WTR,

UNABLE TO LOAD AFTER SEVERAL ATTEMPTS. POH W/RODS & PUMP. DROP

STANDING VALVE IN TBG. PRESSURED UP & HELD 1500#. FISHED STANDING

VALVE W/SANDLINE. RIH W/NEW 1-1/4" X 12' PUMP & RODS. COULD NOT LOAD

TBG AGAIN. POH W/RODS & PUMP. GAS ANCHOR HAD IN IT, INDICATING MUD

ANCHOR IS PLUGGED. WILL PULL TBG MONDAY. SDON.

AFE-NO: M971 AFE COST: \$ 74,000 PROPERTY: 0-128517-00

ECC: \$ 63,740

5-14-91

TD: 3,123 PBD: 3,065

TEMPORARILY DROPPED FROM REPORT ON 05/14/91

TURN TO PRODUCTION. TOH W/TBG, MA FULL OF SAND. TIH, SET TBG @ 2946'. \*

RAN PUMP W/ STANLEY FILTER, 3/4" RODS, SPACED OUT. RDP. TURN TO

PRODUCTION.

AFE-NO: M971 AFE COST: \$ 74,000 PROPERTY: 0-128517-00

ECC: \$ 64,890