

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424
5. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER

2. NAME OF OPERATOR
Continental Oil Company

3. ADDRESS OF OPERATOR
Box 460, Hobbs, N. Mex. 58240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
*660' FSL + 990' FEL, sec. 19, T-26S, R-37E,
Joa County, N. Mex.*

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
2938 GL

7. UNIT AGREEMENT NAME
N. M. Z. V.

8. FARM OR LEASE NAME
Caves A

9. WELL NO.
10

10. FIELD AND POOL, OR WILDCAT
*N. M. Z. V. Field
Galveston pool*

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Sec. 19, T26S, R-37E

12. COUNTY OR PARISH
Joa

13. STATE
N. Mex.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANS	☐
(Other) <i>Convert to a salt water disposal</i>	☒		

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
(Other)	☐		

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

It is proposed to convert this well to a salt water disposal well by the following method:

- 1) Squeeze perforations from 3107' to 3182'*
- 2) Drill out cement plugs and clean out to 3255'*
- 3) Perforate from 3208' to 3244'*
- 4) Run injection tubing with packer, and set packer at 3195'*
- 5) Acidize from 3208 to 3255'*
- 6) Hook-up well for water Disposal.*

18. I hereby certify that the foregoing is true and correct

SIGNED *W. E. Yeakley* TITLE *Adm. Section Chief* DATE *9-16-68*

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

SEP 17 1968

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER