

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	5. LEASE DESIGNATION AND SERIAL NO. LC-030168B
2. NAME OF OPERATOR Conoco Inc.	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P.O. Box 460 - Hobbs, New Mexico 88240	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FNL & 660' FWL - Unit Letter D	8. FARM OR LEASE NAME Jones B-1
	9. WELL NO. No. 12
	10. FIELD AND POOL, OR WILDCAT
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 31-26S-37E
14. PERMIT NO. 30-025-21862	12. COUNTY OR PARISH Lea
15. ELEVATIONS (Show whether DF, RT, GR, etc.)	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☒	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) ☐	
(Other) ☐			

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1. MIRU
2. Run scraper
3. Set CIBP at 3125'. Load and Circulate Hole full w/44 bbl 9.5 ppq mud (9.0 ppq brine plus 25 sks gel/100 bbls brine). Pressure test csg to 300 psi.
4. Spot a 30 sk cement plug on top of CIBP. Displace w/15.2 bbls of 9.5 ppq mud. Top of plug at 2691'.
5. POOH to 1523' & spot 20 sk cement plug. Displace w/6.9 bbls of 9.5 ppq mud. Top of plug at 1234'. POOH.
6. Perforate at 460' w/4 js pf. POOH.
7. Circulate 135 sk cement plug.
8. Install P & A marker

18. I hereby certify that the foregoing is true and correct

SIGNED DE FINEY	TITLE Administrative Supervisor	DATE October 12, 1987
This space for (Federal or State office use)		
APPROVED BY	TITLE	DATE 11-5-87
CONDITIONS OF APPROVAL, IF ANY:		

*See instructions on Reverse Side