

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088

Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-32501
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil / Gas Lease No.	
7. Lease Name or Unit Agreement Name	SIMS, R. R. 'A'
8. Well No.	7
9. Pool Name or Wildcat	SOUTH DRINKARD / WILDCAT ABO
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3323', KB-3335'	

SUNDRY NOTICES AND REPORTS ON WELL
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
TEXACO EXPLORATION & PRODUCTION INC.

3. Address of Operator
P.O. Box 3109, Midland Texas 79702

4. Well Location
Unit Letter M : 825 Feet From The SOUTH Line and 604 Feet From The WEST Line
Section 4 Township 23-S Range 37-E NMPM LEA COUNTY

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPERATION ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: ☐ PRODUCTION CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILLED TO 5073' LOSING RETURNS. TIH WITH 2 7/8 TUBING TO 4100' AND PUMPED 400 SACKS CLASS H W/ 10% D53, 1% S1 (14.2 PPG) TO REGAIN CIRCULATION. CLEANED OUT CEMENT WITH FULL RETURNS.
2. DRILLED 8 3/4 HOLE TO 7150'. TD @ 6:30 PM 07-16-94.
3. HLS RAN GR-DLL-MSFL, GR-CSNG-SDL-DSN. PULLED GR-DSN TO SURFACE.
4. RAN 47 JOINTS OF 7, 23# J-55, 84 JOINTS OF 26# K-55 AND 32 JOINTS OF 23# L-80, LTC CASING SET @ 7150'.
5. DOWELL CEMENTED WITH 2600 SACKS 35/65 POZ CLASS H W/ 6% GEL, 5% SALT, 1/4# FLOCELE (12.8 PPG, 1.94 CF/S). F/B 500 SACKS 50/50 POZ CLASS H W/ 2% GEL, 5% SALT, 1/4# FLOCELE (14.2 PPG, 1.35 CF/S). PLUG DOWN @ 5:33 PM 07-18-94. DID NOT CIRCULATED CEMENT.
6. RAN TEMPERATURE SURVEY. TOP OF CEMENT @ 1255'.
7. ND. RELEASE RIG @ 1:00 AM 07-19-94.
8. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C. P. Basham TITLE Drilling Operations Mgr. DATE 7/26/94

TYPE OR PRINT NAME C. P. Basham Telephone No. 688-4608

(This space for State Use)

APPROVED BY _____ TITLE _____ ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR DATE JUL 28 1994

CONDITIONS OF APPROVAL, IF ANY: