

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

1. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
State Oil & Gas Lease No. B-158-1	
Unit Agreement Name Stuart Langlie Mattix Unit	
Farm or Lease Name	
Well No. 106	
Field and Pool, or Wildcat Langlie Mattix	
County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Gulf Oil Corporation
3. Address of Operator P. O. Box 980, Kermit, Texas	4. Location of Well UNIT LETTER N 660 FEET FROM THE West LINE AND 660 FEET FROM THE South LINE, SECTION 2 TOWNSHIP 25S RANGE 37E N.M.P.M.
15. Elevation (Show whether DF, RT, GR, etc.) 3144' DF	2. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Clean out and run liner

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Rigged up 10-22-68. Pulled rods, pump and tubing.

Ran 5-1/2" sand pump and cleaned out hole to 3414' TD. Ran 3 jts 5" OD 15# FJ liner w/Baker Guide Shoe on top. Bottom jt. full slotted. Set liner at 3414', top shoe at 3290'. Ran 107 jts 2-3/8" OD 10W tbg and set at 3399'. S/N at 3368'. Ran rods and pump, restored well back on production 10-28-68.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. E. Fidler	TITLE Area Engineer	DATE November 4, 1968
APPROVED BY [Signature]	TITLE [Signature]	DATE [Signature]
CONDITIONS OF APPROVAL, IF ANY:		