

DAILY DRILLING REPORT

Humphrey Queen Unit #8

HUMPHREY QUEEN UNIT #8, Langlie Mattix Queen Field, Lea County, New Mexico.
OBJECTIVE: PB & selectively fracture Queen formation. - AFE #2391 -
MOBIL INT. 100% - EST. COST \$6,500.

- 1/8/72 3636 TD, 7" csg @ 3171, OH 3171-3636.
MIRU Clarys Well Ser Unit, POH w/ rods & pump, work stuck tbg, moved
15' tbg parted @ 424, POH, SD for nite.
- 1/10 Ran Bowen overshot w/ 3-1/16" grapples on 2-7/8" tbg to 1035, caught
fish, P & rec 76 jts 2-3/8" 10v thread tbg, total tbg out of hole
2786, left 26 jts 846' in hole, ran 5 1/2" lead imp blk on SL to 3250,
indicated form, ran 5-3/4" overshot w/ 2-3/8" grapples on 2-7/8" tbg
to 3381, POH w/ no rec, SI & SD for nite.
- HUMPHREY QUEEN UNIT #8, 3636 TD
- 1/11 Ran 5-3/4" Bowen overshot w/ 2-3/8" grapples on wall hook &
bent jt of tbg on bottom of 2-7/8" tbg, attempted to locate
top of fish in OH from 3171-3381 w/ no success, POH, rebent
jt, rerun overshot w/ cut-rite mill to 3381, ran mill 15
min @ 3381, POH, indicated mill on top of tbg, SD for nite.
- HUMPHREY QUEEN UNIT #8, 3636 TD
- 1/12 Ran 5-3/4" overshot w/ 2-3/8" grapples w/ cut-rite mill
guide on jars & 2-7/8" tbg to 3381, milled 1 hr w/ tbg
tongs, POH, failed to catch fish, ran 5-3/4" lead imp blk
on SL, failed to get any imp of tbg, SD for nite.
- HUMPHREY QUEEN UNIT #8, 3636 TD
- 1/13 Ran 1 jt 5 1/2" o.d. wash pipe w/ cut-rite mill on 6 4-1/8"
DC's, jars, & 2-7/8" tbg to 3381, milled to 3398 17' in 4
hrs, mill jammed, POH, rec small piece of tbg in mill, ran
5-3/4" overshot on DC's, jars & tbg to 3390, failed to catch
fish, POH, rerun overshot w/ wall hook to 3390, failed to
catch fish, POH, prep to rerun wash pipe & mill.
- HUMPHREY QUEEN UNIT #8, 3636 TD
- 1/14 Ran 5-3/4" o.d. cut-rite mill w/ T-dog overshot on 4 jts 5 1/2"
WP, 6 4-1/8" DC's & 2-7/8" tbg to 3384, milled on tbg to
3399, hole caved in then CO 3389-3400, POH w/ mill, no rec,
ran new mill to 3389, milled to 3399, hole caved in then
cleaned out from 3393-3399, prep to POH w/ mill.
- HUMPHREY QUEEN UNIT #8, 3636 TD
- 1/15 Milled over tbg from 3399-3408 in 9 1/2 hrs, POH w/ tbg, DC's,
wash pipe & mill, no rec, SD for nite.
- 1/17 Ran 5-3/4" o.d. Culoe socket on 2-7/8" tbg to 3401, had 3000#
pull, POH w/ socket, no rec, changed slips in socket, rerun,
stopped @ 3391, attempted to wash down 2 hrs w/ no success,
POH w/ socket, no rec, ran 5-3/4" o.d. overshot on wall hook
& bent joint of tbg, attempted to catch fish from 3371-3391
w/ no success, POH w/ overshot, ran 5-3/4" lead imp blk to
3391, indicated between 2 pieces of tbg, SD for nite.