

IP (Queen) Perfs 3355-3436' P 147 BOPD. Pot based on 24 hr test.
GOR ISIM; Grav 36.6.

PROP DEPTH 3600' TYPE R

F.R. 10-19-71; Opr's Elev. 3134' GL
PD 3600' RT (Queen)
Contractor ~ Leatherwood
10-19-71 TD 3600'; Ppg Load
Perf 3355-59', 3365-69', 3371-81', 3384-88',
3412-16', 3426-36' w/1 SPF
Acid (3355-3436') 500 gals (15%)
Frac (3355-3436') 7500 gals ref oil + 22,500# sd
10-25-71 TD 3600'; WO Potential
Ppd 147 BO in 24 hrs, GOR TS™, Grav 36.6
11-1-71 TD 3600'; COMPLETE
LOG TOPS: Queen 3355', Penrose 3505'
11-4-71 COMPLETION REPORTED