

HUMPHREY QUEEN UNIT #29

- ✓/7 Dresser-Atlas perf 5½ csg in the Queen @ 3352-56; 3358-70; 3390-3408; & 3413-3416 w/ 1 JSPF, total of 41 holes, Howco SOF perfs down 5½ csg w/ 7500 gals Shell ref oil + 22,500# 20/40 Ottawa sd flushed w/ lse oil, used 40 RCNB, all frac oil contained 25# Adomite Mark II + 2 gals Treat-O-Lite F46/ 1000 gals, TCP 3700, AIR 22.0 BPM, ISIP 2000, 10 min 1600, job compl @ 10:30 a.m. 2/6/72, SI & SD. - 387 BLO + 12 BAW.
- 2/8 HUMPHREY QUEEN UNIT #29, 3550 TD.
SI 22 hrs, CP zero, ran Baker Model R pkr on 2-3/8 tbg to 3322, S 20 BLO/4 hrs, 800' FIH, L hr S 2 bbls w/ large amount of frac sd, attempted to unseat pkr, pumped LO by pkr, pumped loose, POH, left 1 jt of tbg & pkr in hole, rerun tbg, screwed into fish, POH, rec fish, SD for nite, prep to CO frac sd.
- HUMPHREY QUEEN UNIT #29, 3550 TD.
2/9 Ran 3½ SP, CO frac sd 3371-3443/8½ hrs, SD for nite.
- HUMPHREY QUEEN UNIT #29, 3550 TD.
2/10 Ran 3½ SP, CO frac sd 3362-3443/9 hrs, ran 2-3/8 tbg, OP to 3315, T. Perfs 3282-85, SN @ 3281, 2 jts of tbg, Baker anchor set @ 3217 w/ 12,000# T, 102 jts 2-3/8 tbg, inst'l wellhead, ran 2" x 1½" x 12' pump on rods to 3281, started well to pumping, P 51 BLO + 12 BAW + 1 BFW/9 hrs, Rel unit & Rel well to Prod @ 6:00 a.m. 2/10/72. - 313 BLO.
- HUMPHREY QUEEN UNIT #29, 3550 TD.
2/11 P 152 BLO + 0 BSW/24 hrs. - 161 BLO.
- HUMPHREY QUEEN UNIT #29, 3550 TD.
2/14 P 150 BLO + 51 BSW/72 hrs, FL 30'. - 11 BLO.
- HUMPHREY QUEEN UNIT #29, 3550 TD.
2/15 P 9 BLO + 18 BSW/24 hrs; prep to put on NM OCC Pot. - 2 BLO.
- HUMPHREY QUEEN UNIT #29, 3550 TD.
2/16 P 2 BLO + 6 BNO + 19 BSW/24 hrs. Now on NM OCC Pot.
- HUMPHREY QUEEN UNIT #29, 3550 TD.
2/17/72 POTENTIAL ON NM OCC POT: P 7 BNO + 15 BSW/24 hrs, GOR: TSTM, Grav 35.2 @ 60, Allow Wtr Flood Exempt, 2" x 1½" x 12' pump, 12 - 64" SPM, FL 30', Compl 2/10/72.
FINAL REPORT.