## J. W. MULLOY ASSOCIATES, INC.

Engineering & Consulting

1110 North Big Schrin Midiand, Texas 79701 (915) 687-0323

- 2022 - F. 2074 Russen auss

January 2, 1986

Bureau of Land Management Mr. Bob Pitschke P. O. Box 1778 Carlsbad, New Mexico 88220

Re:

Stone Petroleum Corporation Javelina Basin Unit No. 1 Sec 17, T-25-S, R-34-E Lea County, New Mexico

Dear Mr. Pitschke:

2 11

Pursuant to our telephone conversation of 12-31-85, this is to confirm the change we discussed in the plugging and abandonment of the 5-1/2" liner section of the above referenced well.

Since there is a permanent packer set in the 7-5/8" casing just above the liner at 13,097', we will be unable to run a CIBP to 14,550' as originally planned. Instead, we will pump cement via the 2-7/8" tubing to fill all the 5-1/2" liner plus an additional 100' inside the 2-7/8" above the liner top.

We will allow the cement to reach an initial set and then cut the tubing above the cement top. At that time, the tubing will be raised and an additional cement plug (200') will be placed in the 7-5/8" casing above the 5-1/2" liner. From that point on the plugging procedure will be carried out as previously outlined in our Well Schematic starting with plug no. 4.

If you have any questions or require further information, please advise.

Very truly yours,

J.W. MULLOY ASSOCIATES, INC.

O.H. Routh Vice President



